

CIP Project Status Report
February 2008

Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Project Description																					
										Open, Closed, or Inactive	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main	Other	
Airport Drive Water Main (Kishwaukee, Falcon, Beltline)	S of Airport		SK	CMT	100%	6/12/07	RBT	99%	Construction complete. Punch list items. (Fire hydrant related) No Change.																					X	
Alley Reconstruction C-W Ph 1 2007			WW	City	100%	7/19/07	RBT	98%	Construction complete. Punch list items. (Restoration) No Change.					X									X	X							
Alley Reconstruction C-W Ph 2 2007			WW	Arnold Lundgren & Assoc	60%				4 Alleys. Consultant selection-12/17/07 (Design underway)	O				X							X	X	X						X		
Alpine Dam - Design For Emergency Repairs	Aldeen Park		JH / BE	HNTB	20%				Preliminary design underway. Inspection (physical & geotechnical) partially complete. Outlet works inspection complete, geotechnical started.						X															X	
Alpine Road	Spring Creek	Riverside							IDOT owned. Refused funding - for reconstruction. Subject to State Capital Plan.					X	X	X	X	X	X								X	X		X	
Applewood Sidewalk			DC		50%				Ward 4. Met w/homeowners. Project to be complete in 2 or 3 phases.		X												X								
Biennial Bridge Safety Inspections C-W 2007			BM	Smith Engineering	75%				Inspections started week of 11/5/07. Inspection of river bridges complete. Evaluating Seminary St. Bridge. Reviewing Keith Creek Bridge openings. Report sent to IDOT.																						

CIP Project Status Report
February 2008

									Project Description																						
Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Open, Closed, or Inactive	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main	Other	
Brookview Water Main Design	Spring Creek	bridge	DC	Fehr-Graham	100%	2007	Design only	0%	County taken over as lead agency, have applied for federal funds. Need to coordinate water main work with bridge work. McClure working on bridge. Projected for 2008.																						X
Elliot Detention Pond			BE	MDES	100%	11/29/07			Design complete. Bid awarded to RBT. Spring 2008 construction. IGA in place. Preconstruction mtg complete. Spring construction.																						
Harmon Park Drainage Improvements			BE	Willett, Hofmann	50%				Surveying complete. 2nd Public mtg 12/12/07 to solicit add. Comment and survey. January 2008 Staff mtg to review design alternatives. Fly over complete for topo. Data collection from home survey.																						
Harrison Ave Bridges	UP & CN RR		BM	Hanson	100%	Mar 2007	Civil Constructors	48%	North side bridge deck poured. Still needs concrete protective coat and pavement markings. Project shut down due to weather. Traffic switched. Sanitary plans sent to RRWRD.		X	X		X					X	X		X								X	X
Harrison Ave Reconstruction (ROW Plats & Easements)	11th	20th	BM	Missman Stanley	10%				Mtg w/MSA to review alternatives on whole takes vs. partial takes. Frank preparing map info. Set Mtg.		X	X		X					X	X	X				X	X	X		X		
Harrison Ave Reconstruction Lighting & Landscaping	20th St	Mulford Rd	BM	Missman Stanley	100%	Aug 2007	RBT	40%	Landscaping underway; light bases have been installed. Project on hold due to weather.								X									X					

CIP Project Status Report
February 2008

Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Project Description																				
										Open, Closed, or Inactive	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main	Other
Harrison Ave Rehabilitation	20th	Mulford	BM	Missman Stanley	100%	6/16/06	RBT	98%	Construction complete--punch list items. Signals operating. Street signs still required. IDOT inspection		X					X	X		X	X									X	
Hazard Mitigation Plan (City-County)			BE	FMSM	100%				City adopted plan 1/29/08. Plan approved by FEMA 1/30/08																					
Hazard Mitigation Project Application (City)			BE	FMSM	100%				Methodology evaluation for the cost benefit analysis in the LATA. Deadline for submittal 1/29/08. Two grants available. 1st submitted to FEMA, 2nd due in 2 weeks.																					
Huffman Blvd Resurfacing	Auburn St	Fulton Ave	DC	City	100%	5/10/05	Rock Road	50%	Legal Department. Agreed with contractor on quantities.		X					X	X		X	X										
ICC Railroad Safety (Horsman, Auburn, School)			PZ	ICC	0%				ICC Project. Waiting for project schedule from ICC.																					X
Keith Creek Feasibility Study (Army C.O.E.)			BE		0%				Assess flooding issues on Keith Creek Watershed																					
Keith Creek Land Acquisition			BE		20%				RLDC land acquisition under way.																					
Kishwaukee Reconstruction	Harrison	15th Ave	WW	IDOT	100%	6/15/07	Schlichting	5%	IDOT Project. Scheduled start, Fall 2007. Two year project. Project shut down for weather. Contractor working on storm sewer. ROW Behr Agreement.		X	X	X	X	X	X	X		X	X		X	X		X	X	X	X	X	

Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Project Description																		
										Open, Closed, or Inactive	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)
Kishwaukee Street Bridge	10th Ave	Buckbee	BM	Willett, Hofmann	99%				IDOT and Railroad have agreed to McDermaid alternate entrance. Land acquisition issues; Agreements with Behr & Rockford Park District; RRWRD. Demolitions on east side complete. J. Behr evaluating repairs to Seminary Street bridge		X	X	X		X	X	X	X		X	X	X				X		
Kishwaukee Street Corridor Plan	Airport	Whitman Interchanges	JK	HNTB					Market analysis interviews are underway. Mtg w/ elected officials still underway. Existing conditions status report due end of January 2008. Construction plans for Whitman Interchange. Schedule for Eng Design. July for review.																			
Kishwaukee Street Overhead Relocation	Harrison Ave	1st Ave	WW	Arnold Lundgren & Assoc	50%				ComEd working on relocation estimate for Harrison to 15th (due week of 11/12/07). Consultant working on design & cost estimate for all three sections. Easement work. Received ComEd estimate for Harrison Ave. to 15th Ave. portion. Contractor to walk through 2/14 to obtain proposal.							X										X		X
Lapey St (CW Res) 2007	Brooke	Barnum	WW	Willett, Hofmann	40%				Consultant award 12/17/2007. Design underway.	O	X				X					X	X	X						
Logistics Pkwy Extension	Milford	Samuelson	JH	Willett, Hofmann	90%		RBT		Design underway. FAA design review required. Public Mtg in March.						X					X		X						

CIP Project Status Report
February 2008

Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Project Description																															
										Open, Closed, or Inactive	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main	Other											
Magma Properties/ Alpine Hills Conceptual Study			RM																																						
Montrose Ave	Central	Rockwell	WW	McClure	95%				Design underway. Public meeting prior to bid to be scheduled with Aldermen.	O	X				X					X		X	X	X														X			
Morgan St Bridge Ph I	Over Rock River		JH	CMT	Ph I 100%	2012			Applied for major bridge funds through IDOT. Phase 1 Eng/PDR approved by IDOT. Consent degree w/ RHA & residents being negotiated. RHA demo to begin. Ph 2 proposal being prepared by CMT.		X	X		X	X	X	X		X	X		X	X	X			X	X													
Morsay Dr Resurfacing	Fairview	Alpine	DC	City	100%	5/10/05	Rock Road	80%	Legal Department - agreed on final quantities.		X				X				X	X		X	X																	X	
North Main & Auburn Roundabout	N. Main	Auburn	DC	Hanson & MTJ Eng	50%				Conceptual design. IDS submitted Public mgt on 11/20/07 & 11/27/07. State performing soil borings. Pending IDOT Enviromental Assessment.																																
Ollie/Toft			DC	Tarara-Carroll	50%				Drainage issues. Met w/ Consultant 11/28/07. Preliminary design underway.																																
Residential Resurfacing C-W 2007			WW	City	100%	7/16/07	RBT	99%	Construction completed (183 blocks) No change.											X																					

CIP Project Status Report
February 2008

Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Project Description																							
										Open, Closed, or Inactive	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main	Other			
Ridge/Whitman Intersection Improvement	Whitman	PCC Pvmt	DC	City	95%			0%	Working on land acquisition.		X		X	X			X	X	X	X		X		X							X		
Riverwalk-Museum Campus	Museum Campus	Beattie Park	PZ	Hitchcock	15%				Evaluating conceptual plans. Bi-monthly mtg 1/4/08 w/IDOT								X	X														X	
Riverwalk-State to Chestnut	West State St	Chestnut St	PZ	Hitchcock	0%				On hold. Eng Agree passed council								X	X														X	
Riverwalk-Waterworks to W State Street	Waterworks	W State Street	PZ	Hitchcock	0%				Conceptual planning underway.																								
South Main Railroad Trestle	Cedar St		BE	Hitchcock					11/29/07 mtg w/ UP. City evaluating Beautification lease. Beautification approved by RR. Need to retain consultant for sign design.																								
South Main Railroad Yard Concept Plan	Cedar	Kent Creek	WD	Vandewalle & Assoc					Stakeholder Interviews. Draft report recommendations being done by consultant.																								
South Main Street Reconstruction	15th Ave	Cedar St		IDOT					IDOT - State's Capital Plan		X	X	X	X	X		X	X		X		X		X	X	X	X	X	X	X	X	X	X
South Main Street Reconstruction	Beltline	15th Ave		IDOT					IDOT - State's Capital Plan		X	X	X	X	X		X	X		X		X		X	X	X	X	X	X	X	X	X	X
Springbrook Road	Summerfield Dr	Bell School Rd		MDES					Eng Agree passed council 2/4/08.																								

CIP Project Status Report
February 2008

Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Project Description																															
										Open, Closed, or Inactive	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main	Other											
Stanley St Pumping Station			SK	McMahon	100%			45%	Well installed. Building under construction. Scheduled June/July 2008. No change.																													X			
State Street Sidewalks (South)	Fairview	Alpine	DC	Tarara-Carroll	90%				Met w/ Consultant on 11/28/07-- Preliminary design due on 12/15/07. Permanent sidewalk easements		X			X			X	X						X																	
Stormwater Management Master Plan			BE	MWH	0%				Contract award scheduled for 1/14/08.																																
Trainer Road Drainage	Trainer Rd	Fincham	DC	City					Nuisance drainage issue. Bid on hold -further field data needed. End of Feb. for bid.																																
Vista Marketing																																									
West State Street Corridor	Kent Creek	Pierpont	PZ	IDOT	50%	Nov 2008			Land acquisition estimate submitted to IDOT. Additional funding request submitted to area Legislators. Additional \$10 million requested		X	X		X			X	X			X	X		X					X												
Whitewater Feasibility Analysis	Fordam Dam	ComEd	BE	HNTB, REA	25%				Working w/ ComEd on getting access to the property for environmental / geotechnical investigations.																																

									Project Description																					
Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Open, Closed, or Inactive	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main	Other
Water Projects																														
20th St	18th Avenue	23rd Avenue	SK	Willett, Hofmann	5%				Schedule on track.	O																				X
22nd St	19th Avenue	Broadway	SK	Willett, Hofmann	5%				Schedule on track.	O																				X
35th St	Sandy Hollow	35th south of bypass	SK	Fehr-Graham	10%				Preliminary drawings in progress. Not yet received.	O																				X
Aldeen	Park entrance	Skyline	SK	Arnold Lundgren					Preliminary drawings not received yet.	O																				X
Alpine Meadows (Pepper Dr)	U29	High Point Dr.	SK	Smith Eng	5%				Eng Agree passed council 1/28/08.	O																				
American Rd	Sockness Dr	American Rd	SK	Fehr-Graham	10%				Preliminary alignment complete. Design started.	O																				X

CIP Project Status Report
February 2008

Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Project Description																											
										Open, Closed, or Inactive	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main	Other							
Auburn St	Auburn H.S	Oakley St	SK	Arnold Lundgren	5%				Schedule on track.	O																									X		
Dawson Ave	Lundvall	Charles Ave	SK	Missman, Stanley	5%				Received schedule- on track.	O																									X		
Eckburg	Balsam	O'Connell	SK	Fehr-Graham	5%				Property owner contacted for easements.	O																									X		
Green St	Chestnut St	Independence Ave	SK	McClure	50%				Final drawings submitted for review.	O																									X		
Kishwaukee Street Water Main	Harrison Ave	Buckbee	WW	MSA	70%				Installing 8" and 12 " main w/IDOT Project. Preliminary design underway.	O																										X	
Meadows of Springbrook				MDES					Consultant selection underway--City lead. Construction Summer 2008.	O																										X	
Porter Rd	Meridian Rd	Owen Center Rd	SK	Tarara-Carroll	15%				Consultant selected. SOW mtg 1/9/08.	O																										X	