



Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Project Description																			
										Open, Closed, or Inactive	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main
Harrison Ave Reconstruction (ROW Plats & Easements)	11th	20th	WW	Missman Stanley	10%				Alternatives have been reviewed. Possible re-alignment to reduce property takes.		X	X			X		X	X		X	X	X			X	X	X		X
Harrison Ave Reconstruction Lighting & Landscaping	20th St	Mulford Rd	WW	Missman Stanley	100%	Aug 2007	RBT	40%	Landscaping underway; light bases have been installed. Project on hold due to weather.								X									X			
Harrison Ave Rehabilitation	20th	Mulford	WW	Missman Stanley	100%	6/16/06	RBT	98%	Final inspections- signals/lighting/fiber optics and restoration.		X			X				X	X		X	X						X	
Hazard Mitigation Plan (City-County)			BE	FMSM	100%				Plan approved by FEMA 1/30/08																				
Hazard Mitigation Project Application (City)			BE	FMSM	100%				Grant applications for state & federal have been submitted.																				
Huffman Blvd Resurfacing	Auburn St	Fulton Ave	DC	City	100%	5/10/05	Rock Road	50%	Final Agreement w/Contractor pending.		X		X				X	X		X	X								
I-90/East State St Pedestrian Path	Bell School Rd	I-90 Bridge	JH						Conceptual phase. Draft IGA-Tollway & City. Conceptual for overhead Ped Crossing.	O	X											X				X			
ICC Railroad Safety (Winnebago St.)																													
ICC Railroad Safety (Horsman, Auburn, School)			PZ	ICC	0%				ICC Project. Waiting for project schedule from ICC.																			X	
Inlet Repair C-W 2008			BE			3/27/08	TCI		Bid opening 3/27/08. Council awarded 3/31/08.																				
Keith Creek Feasibility Study (Army C.O.E.)			BE		0%				Project Kick-off mtg in April. Begun hydraulics/other tasks. Data exchanged.																				





Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Project Description																		
										Open, Closed, or Inactive	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)
Ridge/Whitman Intersection Improvement	Whitman	PCC Pvmt	DC	City	95%			0%	Working on land acquisition. Final property closing on April 14, 2008.		X	X	X			X	X	X	X		X	X				X		
Riverwalk- Indian Terrace	Dickerman Dr	Mound Avenue	PZ	McClure / Hitchcock					Survey work underway.																			
Riverwalk-Museum Campus	Museum Campus	Beattie Park	PZ	McClure / Hitchcock	20%				Evaluating conceptual plans. Surveying complete. Preliminary design underway.						X	X												X
Riverwalk-State to Chestnut	West State St	Chestnut St	PZ	McClure / Hitchcock	5%				Working on lease w / property owner of 120 W. State. Surveying complete.						X	X												X
Riverwalk-Waterworks to W State Street	Water-works	W State Street	PZ	McClure / Hitchcock	0%				Conceptual planning underway.																			
Sidewalk, Curb & Gutter and ADA Handicap Ramps ( C-W) 2008			DC			3/20/08			Bid opening 3/20/08. Council laid over award.																			
South Main Gateway Sign			BE						RFP out. Scheduled late April.																			
South Main Railroad Trestle	Cedar St		BE	Hitchcock					Beautification lease signed by city. Mtg w/IDOT on 4/5/08. Separate agreement for painting under review by legal.																			
South Main Street Reconstruction	15th Ave	Cedar St		IDOT					IDOT - State's Capital Plan		X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X
South Main Street Reconstruction	Beltline	15th Ave		IDOT					IDOT - State's Capital Plan		X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X
Springbrook Road	Summer-field Dr	Bell School Rd	JH	MDES					Eng Agree passed council 2/4/08.																			







