

									Project Description																							
Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Open, Closed, or Inactive	Fiber Optics	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main	Other	
20th St Resur/Repairs - 2009	Charles St	Broadway	DC	City	100%	3/25/2009	William Charles	95%	Fine Restoration in Spring 2010. Record drawings and Final Est. pending.			X			X					X	X		X		X							
3rd St Bridge			BM	Smith Eng	40%				Initial design submitted to IDOT.																							
Alley Reconstruction C-W Ph 2 2007			BM	Arnold Lundgren & Assoc	100%		Fischer Excavating	99%	Construction complete. Punch list items.	O					X							X	X		X						X	
Alley Reconstruction C-W Ph I 2009			CS		100%		Dekalb Paving	99%	Complete. GIS requires infor on alley inventory.																							
Alley Reconstruction C-W Ph II 2009			CS	Fehr-Graham	95%			85%	Six alleys complete. Alley near Rockton remaining.																							
Alpine Dam - Design For Emergency Repairs	Aldeen Park		JH / BE	HNTB	80%				Final design complete. Submitted to ACOE and IDNR for review. City received comments, working on permit package for "Operation of Dam." Still need flowage easements.								X															X
Arterial Resurfacing (CW 2009) Ph I (Huffman, Guilford, Morsay)			DC	City	100%	3/24/09	Rock Road	99%	Final Estimate / record drawings.			X			X					X	X	X	X		X							
Bell School Rd/ Mill Rd Intersection -2009			PZ						County began construction.																							

									Project Description																								
Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Open, Closed, or Inactive	Fiber Optics	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main	Other		
Central Ave Bridge over Kent Creek			BM	SEC	60%				Engineering Underway for 2010 construction.																								
Charles St/20th Bridge over Keith Creek			BM	SEC	60%				Engineering Underway. BCR to be submitted to IDOT this week.																								
Charles Street Repairs-2009	Parkside	Fairview Blvd.	CS	Performance Spec	90%		Stenstrom	90%	Center line joints require repair.	O					X					X	X												
Church & Chestnut St Sidewalks and Striping			JC	McClure	100%		Stenstrom	99%	Construction complete. Punch list items.	O																							
Clinton Street (Brick) Reconstruction	Camlin	Cottage Grove	DC	Tarara	100%		Campos	99%	Final Estimate / record drawings.			X				X						X	X	X									
Colorado Ave. Resurfacing-2009	Harrison Ave	Westgate	DC	Performance Spec	100%		TCI	60%	Construction underway.			X				X						X	X	X									
Crack Sealing C-W 2009			CS		100%		Behm Pavement Maint	50%	Completed Spring. Another packing in the Fall.																								
Day Ave Reconstruction Ph II 2010	Auburn	School	CS	McClure	100%																												

									Project Description																							
Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Open, Closed, or Inactive	Fiber Optics	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main	Other	
Downtown One-Way Pair Feasibility Study 2009	Church St. Main St		JC						Received proposals - under review. Consultant selection underway.																							
Downtown Streetscape	Green	Park Ave	DC	DLK Civic Design	100%		Stenstrom	70%	Pavement done on north side. C/G & pavement on south side underway.	O	X	X			X				X			X	X									
Elliot Detention Pond			BE	MDES	100%	11/29/07	RBT	99%	Landscaping still required/ final shaping complete.	O																						X
Harmon Park Drainage Improvements Ph II			BE	Willett, Hofmann	60%				Primary design is complete for detention @ Harmon Park. On hold.																							
Harmon Park Drainage Improvements Ph III			BE	Willett, Hofmann	60%				On hold.																							
Harrison Ave Bridges	UP & CN RR		BM	Hanson	100%	Mar 2007	Civil Constructors	99%	Construction complete. Final inspection on 9/10/09. Sidewalks on 25th under construction / railing between bridges.				X	X	X		X				X	X		X						X	X	
Harrison Ave Irrigation	Alpine	Mulford	BM	Missman Stanley	100%	4/24/09			IDOT/City are going to reject State bid. City will bid separately.																							
Harrison Ave Reconstruction (ROW Plats & Easements)	11th	20th	BM	Missman Stanley	10%				Amended PDR submitted to IDOT.			X	X		X		X	X			X	X	X			X	X	X		X		
Harrison Ave. Relocation	11th	20th	BM	Hanson	90%			90%	Relocation Plan approved by IDOT.																							

									Project Description																						
Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Open, Closed, or Inactive	Fiber Optics	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main	Other
Harrison Ave. (11th - 20th)			BM						Requires Phase II consultant.																						
Harrison Ave Reconstruction Lighting & Landscaping	20th St	Mulford Rd	BM	Missman Stanley	100%	Aug 2007	RBT	95%	Landscaping replacement under way. Lighting is completed and finalized with IDOT. ComEd remove lights west of Alpine.										X									X			
Hecker Ave.	Fulton Ave	End	CS	McClure	95%				Design almost complete. RRWRD IGA for manhole work. Still need agreement with property owners.																						
I-90/East State St Pedestrian Path	Bell School Rd	I-90 Bridge	JH		40%				Submitted drawings to IDOT for permit.	O	X												X					X			
I-90/East State St Pedestrian Bridge			JH	CMT					ITEP grant submitted to IDOT 5/5/08.																						
ICC Railroad Safety (Horsman, Auburn, School)			PZ	ICC	0%				ICC Project. Waiting for project schedule from ICC.																						X
Independence Bridge	Kent Creek		BM	WHA	95%		Sjostrom	99%	Construction complete/ punch list / record drawings.																						
Inlet Repairs CW 2009			BE				TCI	95%	Various projects underway throughout the city.																						
Keith Creek Feasibility Study (Army C.O.E.)			BE	USACOE	40%				Preliminary model complete. City and MWH have sent comments. Determine width of flood plain.																						X

									Project Description																							
Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Open, Closed, or Inactive	Fiber Optics	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main	Other	
Keith Creek Land Acquisition			BE		75%				RLDC land acquisition under way. 109 of 130 properties acquired. FEMA to finance a portion of demos through flood insurance.																							
Kishwaukee Street Bridge	10th Ave	Buckbee	BM	Willett, Hofmann	100%	9/19/08	RBT	25%	Construction underway. Sanitary and water under construction. Box Culvert installed, creek switche to new channel, old bridge removed, sanitary sewer work underway. McDermaidn entrance under construction.			X	X	X		X	X	X	X		X	X		X		X		X		X		
Kishwaukee St Bypass 20 Interchange Feasibility Study 2009			JC	HNTB					Project underway																							
Kishwaukee Street Lighting	Harrison Ave	Pope	BM	Baxter & Woodman	95%				IDOT Permit. Project 2010																							
Kishwaukee Street Overhead Relocation	Harrison Ave	1st Ave	BM	Arnold Lundgren & Assoc	95%			100%	Harrison to 20th complete. 20th to 15th complete. 15th -10th complete.								X										X				X	
Kishwaukee St. Ph I 2009	Sandy Hollow	Harrison Ave.	BM	Fehr-Graham	90%				Road diet for 2009. Reconstruction in 2010. Restriping bid opens 10/08/09. Public mtg scheduled for 10/15/09.	o	x				x								x				x				x	
Kishwaukee Reconstruction (IDOT)	Harrison	Buckbee	BM	IDOT	100%	6/15/07	Schlichting	85%	Competition date 11/20/09.			X		X			X	X			X	X		X		X	X		X	X	X	
Logistics Pkwy Extension	Milford	Samuelson	JH	Willett, Hofmann	95%				Working on property acquisition.							X						X				X						

									Project Description																							
Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Open, Closed, or Inactive	Fiber Optics	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main	Other	
Morgan St Bridge Ph II	Over Rock River		JH	CMT	25%				Phase II Engineering underway. Value Engineering- Final submitted to IDOT. Working w/ Railroads on consolidation issue. Relocation Plan approved by IDOT.																							
Morsay Dr. Bridge over Keith Creek.			BM	Hanson	40%				Engineering underway. BCR went to IDOT. PDR sent to IDOT for review. Need legal description for property required for reconstruction. Land acquisition underway.																							
North Main & Auburn Roundabout	N. Main	Auburn	DC / MR	Hanson & MTJ Eng	100%				Relocation submitted.								X															
NW Trunk Phase II			JH																													
Pavement Marking C-W 2009 (Thermo)	Various		DC/JC	City	100%	4/7/09	Maintenance Coating	95%	1st round of striping complete.												X											
Perry Creek Interchange Design Engineering 2009			JH	McClure	10%				Met with IL tollway 2/26/08. Continue with design and memorandum of understanding (MOU). Land acquisition still.																							
Residential Reconstruction Alton & Barnum			CS	Arnold Lundgren	95%		Northern Illinois Service	80%	Construction underway.																							



									Project Description																							
Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Open, Closed, or Inactive	Fiber Optics	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main	Other	
Ridge/Whitman Intersection Improvement	Whitman	PCC Pvmt	DC	Hanson	100%	3/30/2009	Schlicting	99%	Neighborhood sign pending. Final est and drawings pending.		X	X		X	X			X	X	X	X		X		X					X	X	
Riverwalk- Indian Terrace	Dickerman Dr	Mound Avenue	PZ	McClure / Hitchcock					Survey work underway.																							
Riverwalk-Museum Campus	Museum Campus	Beattie Park	PZ	McClure / Hitchcock	50%				Received approval of 3-part Permit from IEPA, USAOE, IDNR. Phase I PDR was submitted to IDOT 10/2/09.								X		X												X	
Riverwalk-Waterworks to W State Street	Water-works	W State Street	PZ	McClure / Hitchcock	15%				Begin conceptual design.																							
Rockford Tree Inventory 2009			ML	Strata Point			Strata Point	100%	N E portions of the City.																							
Rockford Tree Inventory 2010			ML	Strata Point					Counts underway.																							
Rockford Tree Inventory 2011			ML	Strata Point					Counts underway.																							
Rockton Avenue	Cityview	300' n of Embury	DC	McClure	100%		RBT	99%	Record drawings and final pay est. pending.		X	X			X				X	X	X	X			X	X						

									Project Description																							
Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Open, Closed, or Inactive	Fiber Optics	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main	Other	
Rockton Avenue Ph II	300' N of Embury	Culvert	DC	McClure	85%				Project design. On hold.																							
Sidewalk, Curb & Gutter and ADA Handicap Ramps ( C-W) 2009	Various		DC	City	100%			99%	Project cancelled due to Council Action. Some projects completed.			X			X								X									
Searles Ave. Bridge			BM	Smith Eng	100%	4/24/09	Sjostrom	99%	Record drawings.																							
SE Creek Stabilization	RRWRD		BE	MDES	5%				Design work underway. District may want to add some items. Considering seet piling alternative.																							
South Main Gateway Sign			JC						Funding not available.																							
Shiloh-Trainer Gap	Garrett	Bello Reserve	BM	Tarara	100%				Final plans are essentially complete.																							
South Main Street Reconstruction	Cedar	Pond	ML	IDOT / DLZ Inc					Survey work underway.			X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X
South Main Street Reconstruction	Harrison Ave	Beltline	ML	IDOT / DLZ Inc					Survey work underway.			X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X
Springbrook Road	Summerfield Dr	Bell School Rd	JH	MDES	100%				Design complete.																							
Spring Creek / Camella Ct			BE	MSA	100%		Stenstrom	5%	Construction underway.																							

									Project Description																						
Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Open, Closed, or Inactive	Fiber Optics	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main	Other
Springfield Road & Auburn St Intersection				Winn Co					2009 Project under Winnebago County.																						
State Street Sidewalks (South)	Fairview	Alpine	DC	Tarara-Carroll	100%		Stenstrom	99%	Complete. Final Est. & record drawings pending.		X	X			X			X	X					X							
State Street Sidewalks (South)	Fairview	Calvin Park	DC	Tarara-Carroll	100%				Design complete. Land acquisition on hold. Approved by IDOT.			X			X			X	X					X							
Stormwater Management Master Plan			BE	MWH	50%			10%	Completed nuisance drainage priority matrix. Delineating flood plain by the Airport. Proposed rain guage network. Delayed until 2010.																						
US 251 One-Way Pair Feasibility Study (Ph II) 2009	N. Side of Kishwaukee St	Whitman Interchanges																													
West State Street Corridor	Kent Creek	Pierpont	PZ	IDOT	50%				Relocation plan underway. IDOT Phase II plans are approx 75%. Demos of 6 commercial struction on 10/7/09.			X	X		X		X	X			X	X	X			X		X	X		
Whitewater Feasibility Analysis	Fordam Dam	ComEd	BE	HNTB, REA	25%				Environmental assessment - under discussion with IDOT.																						
Whitman Street Ramp Repair	Various		CS		90%				Project pending.																						
Williams Ave Reconstruction	Coleman	Vinton	DC	MDES	100%		Schlicting	99%	Record drawings and final estimate pending.						X		X				X		X								



										Project Description																						
Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Open, Closed, or Inactive	Fiber Optics	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main	Other	
Golden Prairie Circle Water Main Improvements	Golden Prairie Circle	Falmouth	GC	Homer L. Chastain	50%				Land acquisition on hold.																							
Green St	Chestnut St	Independence Ave	SK	McClure	100%		Fischer	95%	Construction complete, restoration underway.	O																					X	
Harvard Ave. Water Main Improvements	Chicago Ave	Paris Ave.	GC	Homer L. Chastain																												
Illini Court Water Main Improvements	Illini Dr	End of Court	GC	Homer L. Chastain																												
Meadows of Springbrook			JH	MDES	90%				Awarded by Council 8/31/09.	O																					X	
Porter Rd	Meridian Rd	Owen Center Rd	SK	Tarara-Carroll	100%		Fischer	90%	Construction underway. Boring under Kent Creek complete.	O																					X	
Santa Monica Dr. Water Main Improvements	Santa Monica Dr	Charles Ave	GC																													
South Airport Water Main			JH	CMT	100%			95%	Construction complete. Working on as-builts.																							

									Project Description																						
Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Open, Closed, or Inactive	Fiber Optics	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main	Other

**Community Development Projects**

409 N. Madison			RM						Project postponed until 2010.																								
N. Madison Corridor Project									Design charrette was postponed.																								
Armory Ph I			GG						Grant approved from IHPA for Phase I ESA -environmental sampling (asbestos/mold/LBP) 70/30 reimbursment grant (required \$6K) finishing council approval.																								
Armory Ph II			GG				Tetra-Tech		Submitted grant application to IHPA for Phase I ESA -environmental sampling (asbestos/mold/LBP)																								
Barber Colman Asbestos Abatement			WD	Ironwood				95%	Bldg 16 and 20 demolished. Asbestos removed & salvage approx 95%. Requesting NFR letter to IEPA on 8/8/09.																								
Barber Colman Asbestos Abatement			WD						CDBG-R funds to be used to demo building 10 & 19.																								
South Main Railroad Yard Concept Plan	Cedar	Kent Creek	WD	Vandewalle & Assoc					CD will be making another attpemt to secure Browfield assesment funding through USEPA- grant apps by Oct. 2009.																								