

Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Project Description																	
										Open, Closed, or Inactive	Fiber Optics	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting
South Main Street Reconstruction	Harrison Ave	Beltline	ML	IDOT / DLZ Inc					Survey work starting.			X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X
Springbrook Road	Summerfield Dr	Bell School Rd	JH	MDES	100%				Design complete.																		
Spring Creek / Camella Ct			BE	MSA	100%		Stenstrom	85%	Construction underway.																		
Springfield Road & Auburn St Intersection				Winn Co					2009 Project under Winnebago County.																		
State Street Sidewalks (South)	Fairview	Calvin Park	DC	Tarara-Carroll	100%				On hold due to funding.			X		X		X	X						X				
Stormwater Management Master Plan			BE	MWH	50%			10%	Completed nuisance drainage priority matrix. Delineating flood plain by the Airport. Proposed rain guage network. Delayed until 2010.																		
US 251 One-Way Pair Feasibility Study (Ph II) 2009	N. Side of Kishwaukee St	Whitman Interchanges																									
West State Street Corridor	Kent Creek	Pierpont	PZ	IDOT	50%				Relocation plan underway. IDOT Phase II plans are approx 75%. Demos of 6 commercial struction on 10/7/09.			X	X	X	X	X		X	X		X		X		X	X	
Whitewater Feasibility Analysis	Fordam Dam	ComEd	BE	HNTB, REA	25%				Environmental assessment - under discussion with IDOT.																		
Williams Ave Reconstruction	Coleman	Vinton	DC	MDES	100%		Schlicting	99%	Restoration in Spring. Punch list items.					X	X			X		X							

