										Project Description																				
Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Open, Closed, or Inactive	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main	Other
Alley Reconstruction C-W Ph 1 2007			WW	City	100%	7/19/07	RBT	98%	Construction complete. Punch list items. (Restoration) No Change. Awaiting better weather.					X							X	X								
Alley Reconstruction C-W Ph 2 2007			WW	Arnold Lundgren & Assoc	85%				4 Alleys. Consultant selection-12/17/07 (Design underway). Target bidding late April 2008.	O				X							X	X		X					X	
Alley Reconstruction C-W Ph 1 2008										O											X									
Alpine Dam - Design For Emergency Repairs	Aldeen Park		JH / BE	HNTB	20%				Preliminary design underway. Inspection (physical & geotechnical) partially complete. Geotechnical started. Currently removing debris from spillway. Hydraulic investigation underway. Hydrology complete.							X														X
Alpine Road	Spring Creek	Riverside							IDOT owned. Refused funding - for reconstruction. Subject to State Capital Plan. Patching underway.					X	X	X		X	X	X						X		X		X
Applewood Sidewalk			DC		75%				Ward 4. Met w/ homeowners. Project to be complete in 2 or 3 phases. March-April bid date.		X											X								
Arterial Milling 2008																														
Biennial Bridge Safety Inspections C-W 2007			BM	Smith Engineering	95%				Inspections started week of 11/5/07. Inspection of river bridges complete. Final report submitted to IDOT-Awaiting review & comment.																					
Crack Sealing C-W 2008									Working on bid specification.																					
Elliot Detention Pond			BE	MDES	100%	11/29/07	RBT	5%	Design complete. Bid awarded to RBT. Spring 2008 construction. Started tree removal week of 3/3/08.																				

										Project Description																					
Project	**From**	**To**	**PM**	**Engineering Consultant**	**Design Status**	**Contract Bid Opening**	**Contractor**	**Project Completion Status (%)**	**Comments**	**Open, Closed, or Inactive**	**ADA Handicap Ramps**	**Bridge Deck Replacement**	**Demolition**	**Curb & Gutter (partial)**	**Curb & Gutter (complete)**	**Engineering Study**	**Land Acquisition**	**Landscaping**	**Pavement Maintenance (mill and overlay)**	**Pavement Marking**	**Pavement Reconstruction (new base, surface, etc)**	**Sidewalk Replacement (partial)**	**Sidewalk Replacement (complete)**	**Storm Sewer & Inlets (partial)**	**Storm Sewer & Inlets (complete)**	**Street Lighting**	**Traffic Signals (new install)**	**Traffic Signals (replacement)**	**Water Main**	**Other**
Harmon Park Drainage Improvements			BE	Willett, Hofmann	50%				Surveying complete. 2nd Public mtg 12/12/07 to solicit add. comment Mtg w/Consultants week of 3/3/08 to review design alternatives.																						
Harrison Ave Bridges	UP & CN RR		BM	Hanson	100%	Mar 2007	Civil Constructo rs	55%	Traffic switched to north side deck. Removing south bridge. Sanitary permit received from RRWRD.			X	X		X		X			X	X		X						X	X
Harrison Ave Reconstruction (ROW Plats & Easements)	11th	20th	BM	Missman Stanley	10%				Mtg w/MSA to review alternatives on whole takes vs. partial takes scheduled for 3/11/08.		X	X			X		X	X		X	X	X			X	X	X		X	
Harrison Ave Reconstruction Lighting & Landscaping	20th St	Mulford Rd	BM	Missman Stanley	100%	Aug 2007	RBT	40%	Landscaping underway; light bases have been installed. Project on hold due to weather.									X								X				
Harrison Ave Rehabilitation	20th	Mulford	BM	Missman Stanley	100%	6/16/06	RBT	98%	Final inspections- signals/lighting/fiber optics and restoration.		X				X		X			X	X		X	X					X	
Hazard Mitigation Plan (City-County)			BE	FMSM	100%				Plan approved by FEMA 1/30/08																					
Hazard Mitigation Project Application (City)			BE	FMSM	100%				Grant applications for state & federal have been submitted.																					
Huffman Blvd Resurfacing	Auburn St	Fulton Ave	DC	City	100%	5/10/05	Rock Road	50%	Legal Department. Agreed with contractor on quantities.		X			X					X	X		X		X						
I-90/East State St Pedestrian Path	Bell School Rd	I-90 Bridge	JH						Conceptual phase.	O	X												X				X			
ICC Railroad Safety (Horsman, Auburn, School)			PZ	ICC	0%				ICC Project. Waiting for project schedule from ICC.																					X
Inlet Repair C-W 2008			BE						Working on bid specification.																					

										Project Description																					
Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Open, Closed, or Inactive	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main	Other
Keith Creek Feasibility Study (Army C.O.E.)			BE		0%				Assess flooding issues on Keith Creek Watershed. Cost sharing agreement signed 2/19/08. Project Kick-off mtg in April.																						
Keith Creek Land Acqusition			BE		40%				RLDC land acquisition under way. 50 of 130 properties acquired.																						
Kishwaukee Reconstruction	Harrison	15th Ave	WW	IDOT	100%	6/15/07	Schlichting	5%	IDOT Project. Scheduled start, Fall 2007. Two year project. Project shut down for weather. Contractor working on storm sewer.		X		X		X		X	X		X	X		X		X	X		X	X	X
Kishwaukee Street Bridge	10th Ave	Buckbee	BM	Willett, Hofmann	99%				IDOT and Railroad have agreed to McDermaid alternate entrance. Land acquisition issues; Agreements with Behr & Rockford Park District; RRWRD. Demolitions on east side complete. J. Behr evaluating repairs to Seminary Street bridge		X	X	X		X	X	X	X		X	X		X		X		X		X	
Kishwaukee Street Corridor Plan	Airport	Whitman Interchanges	JK	HNTB					Preliminary Market Analysis complete (1/08). Draft of Existing Conditions Report recv'd (2/26/08) Interview / observe CD Es (2/25/08). Empowerment Workshop -wk of 4/14/08.																						
Kishwaukee Street Overhead Relocation	Harrison Ave	1st Ave	WW	Arnold Lundgren & Assoc	50%				Relocation from Harrison to 20th underway. Additional easements required. Design for 20th to 15th and 15th to Pope due early April 2008. Property owner contacts either complete or underway.							X										X				X
Lapey St (CW Res) 2007	Brooke	Barnum	WW	Willett, Hofmann	70%				Consultant award 12/17/2007. Design underway. Early May bid opening.	O	X				X						X		X		X					

										Project Description																					
Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Open, Closed, or Inactive	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main	Other
Logistics Pkwy Extension	Milford	Samuelson	JH	Willett, Hofmann	90%		RBT		Design underway. FAA design review required. Public Mtg March12, 2008 3pm-6pm Airport International Terminal.						X						X				X					
Montrose Ave	Central	Rockwell	WW	McClure	95%				Design underway. Public meeting prior to bid to be scheduled with Alerdermen. Bid late April.	O	X				X						X		X	X	X					X
Morgan St Bridge Ph I	Over Rock River		JH	CMT	Ph I 100%	2012			Applied for major bridge funds through IDOT. Phase 1 Eng/PDR approved by IDOT. Ph 2 proposal being prepared by CMT. Land acquisition on Morgan Street / College Ave. properties.		X	X		X	X	X	X		X	X		X		X	X		X	X	X	
Morsay Dr Resurfacing	Fairview	Alpine	DC	City	100%	5/10/05	Rock Road	80%	Legal Department - agreed on final quantities.		X			X					X	X		X		X				X		
North Main & Auburn Roundabout	N. Main	Auburn	DC	Hanson & MTJ Eng	50%				Conceptual design phase. Pending IDOT Enviromental Assessment. Working on final IDS for submittal to IDOT.							X														
Ollie/Toft			DC	Tarara-Carroll	50%				Drainage issues. Met w/ Consultant 11/28/07. Preliminary design underway. Requires mtg w/Alderman.																					
Pavement Marking C-W 2008			HL						Working on bid specification.	O																				

										Project Description																				
Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Open, Closed, or Inactive	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main	Other
PCC Patching C-W 2008									Working on bid specification.	O																				
Residential Resurfacing C-W 2007			WW	City	100%	7/16/07	RBT	99%	Construction completed (183 blocks) No change.										X											
Residential Resurfacing C-W 2008			WW						Working on final aldermatic lists, and on bid specification.										X											
Ridge/Whitman Intersection Improvement	Whitman	PCC Pvmt	DC	City	95%			0%	Working on land acquisition. Final property closing on April 14, 2008.		X		X	X			X	X	X	X		X		X				X		
Riverwalk- Indian Terrace	Dickerman Dr	Mound Avenue	PZ	McClure / Hitchcock																										
Riverwalk-Museum Campus	Museum Campus	Beattie Park	PZ	McClure / Hitchcock	15%				Evaluating conceptual plans. Bi-monthly mtg 1/4/08 w / IDOT. Conference call w/IDNR. Mtg with IHPA.							X		X												X
Riverwalk-State to Chestnut	West State St	Chestnut St	PZ	McClure / Hitchcock	5%				Working on lease w / property owner of 120 W. State.							X		X												X
Riverwalk-Waterworks to W State Street	Water-works	W State Street	PZ	McClure / Hitchcock	0%				Conceptual planning underway.																					
Sidewalk, Curb & Gutter and ADA Handicap Ramps (C-W) 2008			DC						Working on bid specification.																					
South Main Railroad Trestle	Cedar St		BE	Hitchcock					Beautification lease complete. Consultant selection for sign design will be forthcoming.																					

										Project Description																					
Project	**From**	**To**	**PM**	**Engineering Consultant**	**Design Status**	**Contract Bid Opening**	**Contractor**	**Project Completion Status (%)**	**Comments**	**Open, Closed, or Inactive**	**ADA Handicap Ramps**	**Bridge Deck Replacement**	**Demolition**	**Curb & Gutter (partial)**	**Curb & Gutter (complete)**	**Engineering Study**	**Land Acquisition**	**Landscaping**	**Pavement Maintenance (mill and overlay)**	**Pavement Marking**	**Pavement Reconstruction (new base, surface, etc)**	**Sidewalk Replacement (partial)**	**Sidewalk Replacement (complete)**	**Storm Sewer & Inlets (partial)**	**Storm Sewer & Inlets (complete)**	**Street Lighting**	**Traffic Signals (new install)**	**Traffic Signals (replacement)**	**Water Main**	**Other**
South Main Street Reconstruction	15th Ave	Cedar St		IDOT					IDOT - State's Capital Plan		X		X		X		X	X		X	X		X		X	X		X	X	X
South Main Street Reconstruction	Beltline	15th Ave		IDOT					IDOT - State's Capital Plan		X		X		X		X	X		X	X		X		X	X		X	X	X
Springbrook Road	Summer-field Dr	Bell School Rd	JH	MDES					Eng Agree passed council 2/4/08.																					
Stanley St Pumping Station			TH	McMahon	100%			45%	Well installed. Building under construction. Scheduled June/July 2008. No change.																					X
State Street Sidewalks (South)	Fairview	Alpine	DC	Tarara-Carroll	90%				Conceptual plan complete. Presenting to Miracle Mile group on 3/19/08.		X			X			X	X					X							
Stormwater Management Master Plan			BE	MWH	0%				Project awarded.																					
Trainer Road Drainage	Trainer Rd	Fincham	DC	City					Nuisance drainage issue. Bid on hold--further field data needed. March bidding anticipated.																					
West State Street Corridor	Kent Creek	Pierpont	PZ	IDOT	50%	Nov 2008			Land acquisition estimate submitted to IDOT. Additional funding request submitted to area Legislators. Additional $10 million requested		X		X		X		X	X		X	X		X			X		X	X	
Whitewater Feasibility Analysis	Fordam Dam	ComEd	BE	HNTB, REA	25%				Working w/ ComEd on getting access to the property for environmental / geotechnical investigations.																					

										Project Description																					
Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Open, Closed, or Inactive	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main	Other
Water Projects																															
20th St	18th Avenue	23rd Avenue	SK	Willet, Hofmann	49%				Schedule on track.	O																			X	
22nd St	19th Avenue	Broadway	SK	Willet, Hofmann	48%				Schedule on track.	O																			X	
35th St	Sandy Hollow	35th south of bypass	SK	Fehr-Graham	10%				Preliminary drawings in progress. Not yet received.	O																			X	
Airport Drive Water Main (Kishwaukee, Falcon, Beltline)	S of Airport		SK	CMT	100%	6/12/07	RBT	99%	Construction complete. Punch list items. Tie In and restoration required.																				X	
Aldeen	Park entrance	Skyline	SK	Arnold Lundgren	18%				1st review 2/25/08. Final review expected 4/2/08.	O																			X	
Alpine Meadows (Pepper Dr)	U29	High Point Dr.	SK	Smith Eng	5%				2/15/08 Reviewed preliminary plans. Access letter sent to Lutheran H.S and Rockford Park District	O																				

										Project Description																					
Project	**From**	**To**	**PM**	**Engineering Consultant**	**Design Status**	**Contract Bid Opening**	**Contractor**	**Project Completion Status (%)**	**Comments**	**Open, Closed, or Inactive**	**ADA Handicap Ramps**	**Bridge Deck Replacement**	**Demolition**	**Curb & Gutter (partial)**	**Curb & Gutter (complete)**	**Engineering Study**	**Land Acquisition**	**Landscaping**	**Pavement Maintenance (mill and overlay)**	**Pavement Marking**	**Pavement Reconstruction (new base, surface, etc)**	**Sidewalk Replacement (partial)**	**Sidewalk Replacement (complete)**	**Storm Sewer & Inlets (partial)**	**Storm Sewer & Inlets (complete)**	**Street Lighting**	**Traffic Signals (new install)**	**Traffic Signals (replacement)**	**Water Main**	**Other**
American Rd	Sockness Dr	American Rd	SK	Fehr-Graham	10%				Preliminary alignment complete. Design started.	O																		X	
Auburn St	Auburn H.S	Oakley St	SK	Arnold Lundgren	7%				Schedule on track. Reviewed preliminary plans 2/25/08.	O																		X	
Brookview Water Main Design	Spring Creek	bridge	DC	Fehr-Graham	100%	2007	Design only	0%	County taken over as lead agency, have applied for federal funds. Need to coordinate water main work with bridge work. McClure working on bridge. Projected for 2008.																			X	
Dawson Ave	Lundvall	Charles Ave	SK	Missman, Stanley	20%				Received schedule- on track. Preliminary plans reviewed 2/20/08. Construction scheduled 2009/2010.	O																		X	
Eckburg	Balsam	O'Connell	SK	Fehr-Graham	15%				Property owner contacted for easements. Preliminary plan review 3/14/08.	O																		X	
Green St	Chestnut St	Independence Ave	SK	McClure	80%				Final drawings submitted for review. Scheduled final plan review 3/7/08.	O																		X	

										Project Description																					
Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Open, Closed, or Inactive	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main	Other
Kishwaukee Street Water Main	Harrison Ave	Buckbee	WW	MSA	92%				Installing 8" and 12 " main w/IDOT Project. Preliminary design underway. Extra survey by MSA wk /of 3/3/08.	O																			X	
Meadows of Springbrook			JH	MDES					Project awarded, preliminary work plans started.	O																			X	
Porter Rd	Meridian Rd	Owen Center Rd	SK	Tarara-Carroll	15%				Preliminary plans due 3/11/08.	O																			X	

Community Development Projects

Magna Properties/ Alpine Hills Conceptual Study			RM						1st draft of conceptual plan complete.																					
South Main Railroad Yard Concept Plan	Cedar	Kent Creek	WD	Vandewalle & Assoc					Stakeholder Interviews. Draft report recommendations being done by consultant. March 14 mtg to review.																					
Vista Marketing	North Main Street								Potential gas station / C-store development																					