										Project Description																				
Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Open, Closed, or Inactive	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main	Other
Alley Reconstruction C-W Ph 1 2007			WW	City	100%	7/19/07	RBT	98%	Construction complete. Punch list items. Drainage issues on several areas. Need Contractor Corections Awaiting better weather.					X							X	X									
Alley Reconstruction C-W Ph 2 2007			WW	Arnold Lundgren & Assoc	100%				4 Alleys. Consultant selection-12/17/07 (Design underway). Ready to bid third week in May.	O				X							X	X		X					X	
Alley Reconstruction C-W Ph 1 2008			CS						Bid due date 5/14/08. Project start date 5/30/08.	O											X									
Alley Reconstruction C-W Phase II 2008			CS	MDES	0%				Design Consultant Agreement 5/19/08.																					
Alpine Dam - Design For Emergency Repairs	Aldeen Park		JH / BE	HNTB	30%				Design for repairs underway. Spillway/concrete joints. Trashrack/gauging. Design specs due June 30, 2008.							X														X
Alpine Road	Spring Creek	Riverside							IDOT owned. Refused funding - for reconstruction. Subject to State Capital Plan. Patching completed early March.					X	X	X		X	X	X						X		X		X
Applewood Sidewalk			DC		100%	4/9/08	TCI		Begin construction week of May 9, 2008		X												X							
Biennial Bridge Safety Inspections C-W 2007			BM	Smith Engineering	100%				Awaiting final IDOT letter. Completed Morgan St and Kishwaukee St. inspection.																					
Crack Sealing C-W 2008			CS				Behm Pavement		Won't start until October 15, 2008.																					
Elliot Detention Pond			BE	MDES	100%	11/29/07	RBT	30%	Contractor began work- connection of main pipe.																					

										Project Description																					
Project	**From**	**To**	**PM**	**Engineering Consultant**	**Design Status**	**Contract Bid Opening**	**Contractor**	**Project Completion Status (%)**	**Comments**	**Open, Closed, or Inactive**	**ADA Handicap Ramps**	**Bridge Deck Replacement**	**Demolition**	**Curb & Gutter (partial)**	**Curb & Gutter (complete)**	**Engineering Study**	**Land Acquisition**	**Landscaping**	**Pavement Maintenance (mill and overlay)**	**Pavement Marking**	**Pavement Reconstruction (new base, surface, etc)**	**Sidewalk Replacement (partial)**	**Sidewalk Replacement (complete)**	**Storm Sewer & Inlets (partial)**	**Storm Sewer & Inlets (complete)**	**Street Lighting**	**Traffic Signals (new install)**	**Traffic Signals (replacement)**	**Water Main**	**Other**
Harmon Park Drainage Improvements			BE	Willett, Hofmann	50%				Mtg scheduled for design alternative review.																					
Harrison Ave Bridges	UP & CN RR		WW	Hanson	100%	Mar 2007	Civil Constructors	70%	Work on south side piers.			X	X		X		X			X	X		X						X	X
Harrison Ave Reconstruction (ROW Plats & Easements)	11th	20th	WW	Missman Stanley	10%				Alternatives have been reviewed. Possible re-alignment to reduce property takes.		X	X			X		X	X		X	X	X			X	X	X		X	
Harrison Ave Reconstruction Lighting & Landscaping	20th St	Mulford Rd	WW	Missman Stanley	100%	Aug 2007	RBT	60%	Light poles are being installed- end of May 2008.									X								X				
Harrison Ave Rehabilitation	20th	Mulford	WW	Missman Stanley	100%	6/16/06	RBT	98%	Final inspections- signals/lighting/fiber optics and restoration.		X				X		X			X	X		X	X					X	
Hazard Mitigation Project Application (City)			BE	FMSM	100%				Grant applications for state & federal have been submitted. Mid june on grant request ($4 million)																					
Huffman Blvd Resurfacing	Auburn St	Fulton Ave	DC	City	100%	5/10/05	Rock Road	50%	Legal resolved- Consider adding to arterial re-surfacing.		X			X					X	X		X		X						
I-90/East State St Pedestrian Path	Bell School Rd	I-90 Bridge	JH						Conceptual phase. Draft IGA-Tollway & City. Tollway designing new bridge.	O	X												X				X			
I-90/East State St Pedestrian Bridge			JH	CMT					ITEP grant submitted to IDOT 5/5/08.																					
ICC Railroad Safety (Winnebago St.)									Agreement passed Council																					

										Project Description																				
Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Open, Closed, or Inactive	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main	Other
ICC Railroad Safety (Horsman, Auburn, School)			PZ	ICC	0%				ICC Project. Waiting for project schedule from ICC.																					X
Inlet Repair C-W 2008			BE			3/27/08	TCI	15%	Project underway.																					
Keith Creek Feasibility Study (Army C.O.E.)			BE		0%				Hydraulics/Hydrology on S. branch almost complete. Survey work also underway.																					
Keith Creek Land Acqusition			BE		60%				RLDC land acquisition under way. 80 of 130 properties acquired.																					
Keith Creek Greenway									Eight properties under acquisition from Mid-Towne.																					
Kishwaukee Reconstruction	Harrison		WW	IDOT	100%	6/15/07	Schlichting	5%	Installation of storm sewer - slow moving. Likely to extend into 2010.		X		X		X		X	X		X	X		X		X	X		X	X	X
Kishwaukee Street Bridge	10th Ave	Buckbee	WW	Willett, Hofmann	99%				Land acquisition issues; Agreements with Behr & Rockford Park District; RRWRD. J. Behr evaluating repairs to Seminary Street bridge		X	X	X		X	X	X	X		X	X		X		X		X		X	
Kishwaukee Street Corridor Plan	Airport	Whitman Interchanges	JK	HNTB	70%				Empowerment Workshop 4/10/08. Roundtable mtg 4/30/08. HNTB to deliver additional plans- May 2008. Roundtable scheduled for 5/28/08.																					
Kishwaukee Street Overhead Relocation	Harrison Ave	1st Ave	WW	Arnold Lundgren & Assoc	60%				Relocation from Harrison to 20th underway. Additional easements required. End of May 2008 for Harrison - 15th design. Design complete for 20th - Pope.							X										X				X

										Project Description																					
Project	**From**	**To**	**PM**	**Engineering Consultant**	**Design Status**	**Contract Bid Opening**	**Contractor**	**Project Completion Status (%)**	**Comments**	**Open, Closed, or Inactive**	**ADA Handicap Ramps**	**Bridge Deck Replacement**	**Demolition**	**Curb & Gutter (partial)**	**Curb & Gutter (complete)**	**Engineering Study**	**Land Acquisition**	**Landscaping**	**Pavement Maintenance (mill and overlay)**	**Pavement Marking**	**Pavement Reconstruction (new base, surface, etc)**	**Sidewalk Replacement (partial)**	**Sidewalk Replacement (complete)**	**Storm Sewer & Inlets (partial)**	**Storm Sewer & Inlets (complete)**	**Street Lighting**	**Traffic Signals (new install)**	**Traffic Signals (replacement)**	**Water Main**	**Other**
Lapey St (CW Res) 2007	Brooke	Barnum	CS	Willett, Hofmann	90%				Consultant award 12/17/2007. Design review wk of 3/24/08. Re-design on Barnum (additonal storm sewer)	O	X				X						X		X		X					
Logistics Pkwy Extension	Milford	Samuelson	JH	Willett, Hofmann	90%				Meeting w/ property owners. Pre-final plans complete end of May 2008.						X						X				X					
Montrose Ave	Central	Rockwell	WW	McClure	100%	4/9/08	Schlichting		Project started on 5/6/08	O	X				X						X		X	X	X					X
Morgan St Bridge Ph I	Over Rock River		JH	CMT	Ph I 100%	2012			Applied for major bridge funds through IDOT. Phase 1 Eng/PDR approved by IDOT. Ph 2 proposal being prepared by CMT. Land acquisition on Morgan Street / College Ave. properties.		X	X		X	X	X	X		X	X		X		X	X		X	X	X	
Morsay Dr Resurfacing	Fairview	Alpine	DC	City	100%	5/10/05	Rock Road	80%	Needs additional repair on Fairview.		X			X					X	X		X		X				X		
North Main & Auburn Roundabout	N. Main	Auburn	DC	Hanson & MTJ Eng	70%				Conceptual design phase. Pending IDOT Enviromental Assessment. Working on final IDS for submittal to IDOT. June 4, 2008 Bi-Monthly w/IDOT							X													

										Project Description																				
Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Open, Closed, or Inactive	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main	Other
Ollie/Toft			DC	Tarara-Carroll	50%				Drainage issues. Met w/ Consultant 11/28/07. Preliminary design underway. Requires mtg w/Alderman.																					
Pavement Marking C-W 2008			HL			3/27/08	Main Coating		Re-bid May 22, 2008.	O																				
PCC Patching C-W 2008			DC			4/8/08	Stenstrom		Starting May 19, 2008.	O																				
Residential Resurfacing C-W 2007			WW	City	100%	7/16/07	RBT	99%	Construction completed (183 blocks) No change.										X											
Residential Resurfacing C-W 2008			CS				RBT		Pre-construction mtg on 5/8/08. Start construction 5/19/08. Start @ 19th & Alton Ave.										X											
Ridge/Whitman Intersection Improvement	Whitman	PCC Pvmt	DC	City	95%			0%	Demolition bid spec- issued by end of May 2008. Design to Council on 5/19/08.		X		X	X			X	X	X	X		X		X				X		
Riverwalk- Indian Terrace	Dickerman Dr	Mound Avenue	PZ	McClure / Hitchcock					Survey work underway.																					
Riverwalk-Museum Campus	Museum Campus	Beattie Park	PZ	McClure / Hitchcock	25%				Preliminary design underway.							X		X												X

										Project Description																				
Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Open, Closed, or Inactive	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main	Other
Riverwalk-State to Chestnut	West State St	Chestnut St	PZ	McClure / Hitchcock	5%				Working on lease w / property owner of 120 W. State. Concepts completed.							X		X												X
Riverwalk-Waterworks to W State Street	Water-works	W State Street	PZ	McClure / Hitchcock	0%				On hold.																					
Sidewalk, Curb & Gutter and ADA Handicap Ramps (C-W) 2008			DC			3/20/08	Campos		Notice to proceed.																					
South Main Gateway Sign			BE						Proposal received- evaluating submittal.																					
South Main Railroad Trestle	Cedar St		BE	City					Rescheduled for early June 2008.																					
South Main Street Reconstruction	15th Ave	Cedar St		IDOT					IDOT - State's Capital Plan		X		X		X		X	X		X	X		X		X	X		X	X	X
South Main Street Reconstruction	Beltline	15th Ave		IDOT					IDOT - State's Capital Plan		X		X		X		X	X		X	X		X		X	X		X	X	X
Springbrook Road	Summer-field Dr	Bell School Rd	JH	MDES	70%				Design underway. Bid in 2009.																					

										Project Description																					
Project	**From**	**To**	**PM**	**Engineering Consultant**	**Design Status**	**Contract Bid Opening**	**Contractor**	**Project Completion Status (%)**	**Comments**	**Open, Closed, or Inactive**	**ADA Handicap Ramps**	**Bridge Deck Replacement**	**Demolition**	**Curb & Gutter (partial)**	**Curb & Gutter (complete)**	**Engineering Study**	**Land Acquisition**	**Landscaping**	**Pavement Maintenance (mill and overlay)**	**Pavement Marking**	**Pavement Reconstruction (new base, surface, etc)**	**Sidewalk Replacement (partial)**	**Sidewalk Replacement (complete)**	**Storm Sewer & Inlets (partial)**	**Storm Sewer & Inlets (complete)**	**Street Lighting**	**Traffic Signals (new install)**	**Traffic Signals (replacement)**	**Water Main**	**Other**
Stanley St Pumping Station			TH	McMahon	100%			45%	Well installed. Building under construction. Scheduled June/July 2008. No change. Meeting for document removal/archives.																					X
State Street Sidewalks (South)	Fairview	Alpine	DC	Tarara-Carroll	100%				IDOT revisions plans & specifications. Seven easements required.		X			X			X	X					X							
Stormwater Management Master Plan			BE	MWH	5%				Consultant evalutating nuisance drainage projects via priority matrix.																					
Trainer Road Drainage	Trainer Rd	Fincham	DC	City					Nuisance drainage issue. Bid on hold--further field data needed.																					
West State Street Corridor	Kent Creek	Pierpont	PZ	IDOT	50%	Nov 2008			Land acquisition estimate submitted to IDOT. Additional funding request submitted to area Legislators. Target date of demo of 1605-late May.		X		X		X		X	X		X	X		X			X		X	X	
Whitewater Feasibility Analysis	Fordam Dam	ComEd	BE	HNTB, REA	25%				Geotechnical- ComEd.																					

										Project Description																					
Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Open, Closed, or Inactive	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main	Other
Water Projects																															
20th St	18th Avenue	23rd Avenue	SK	Willet, Hofmann	90%				Final plan reviewed on 4/28/08. Minor comments made. Bid tabs, estimate and NOI delivered on 4/30/08. NOI to Engineering 4/30. IEPA permit pending.	O																			X	
22nd St	19th Avenue	Broadway	SK	Willet, Hofmann	90%				Final plan reviewed on 4/28/08. Minor comments made. Bid tabs, estimate and NOI delivered on 4/30/08. NOI to Engineering 4/30. IEPA permit pending.	O																			X	
35th St	Sandy Hollow	35th south of bypass	SK	Fehr-Graham	60%				Final plan review scheduled for 5/6/08. On track and on schedule.	O																			X	
Airport Drive Water Main (Kishwaukee, Falcon, Beltline)	S of Airport		SK	CMT	100%	6/12/07	RBT	99%	Construction complete. Punch list items. Tie In and restoration required.																				X	
Aldeen	Park entrance	Skyline	SK	Arnold Lundgren	85%				Final plan reviewed on 4/4/08. Water and construction easement delivered to Land Acquisition of 4/17/08. Park easement in process.	O																			X	
Alpine Meadows (Pepper Dr)	U29	High Point Dr.	SK	Smith Eng	45%				Final plan review 4/23/08. IEPA and Construction application to Engineering on 4/24/08. Project schedule remains unchanged. Park easement in process.	O																				

										Project Description																					
Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Open, Closed, or Inactive	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main	Other
American Rd	Sockness Dr	American Rd	SK	Fehr-Graham	75%				Final plan review on 5/6/08. Writing easments. Water and construction easements delivered to Land Acquistion on 4/17/08. NOI, SWPPP and IEPA delivered to engineering 4/22/08.	O																			X	
Auburn St	Auburn H.S	Oakley St	SK	Arnold Lundgren	63%				Final plan review pending. Writing City easements.	O																			X	
Brookview Water Main Design	Spring Creek	bridge	DC	Fehr-Graham	100%	2007	Design only	0%	June 2008 Letting date.																				X	
Dawson Ave	Lundvall	Charles Ave	SK	Missman, Stanley	45%				Preliminary rewiewed 4/10/08. Investigating where to install pressure relief valve. Information letter written and sent to Alderman for review and distribution to citizens. Alignment remains unchanged except North of U-05 Well where options are considered.	O																			X	
Eckburg	Balsam	O'Connell	SK	Fehr-Graham	75%				Final plan reviewd on 4/16/08. Water and Construction easements submitted to Land Acquisition on 4/17/08. NOI, SWAPP and IEPA submitted to MWH on 4/29/08. Park easements in progress.	O																			X	

Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Project Description: Open, Closed, or Inactive	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main	Other
Green St	Chestnut St	Independence Ave	SK	McClure	81%				S/D sequenceing under review and submitted to MWH on 4/29/08. Water easement submitted to Land Acq on 5/1/2008.	O																			X	
Kishwaukee Street Water Main	Harrison Ave	Buckbee	WW	MSA	100%	4/17/08	Schlichting	5%	Installing WM to coordinate with IDOT project.	O																			X	
Meadows of Springbrook			JH	MDES	25%				Mtg w/consultant for review 4/10/08.	O																			X	
Porter Rd	Meridian Rd	Owen Center Rd	SK	Tarara-Carroll	40%				Environmental permitting package received back 4/28/08. Rockford Township in agreement with easement and alignment of WM. Confirmation letter to be sent from Rockford Twsp to City. Schedule remains unchanged. Park easement in process.	O																				X	

Community Development Projects

Magna Properties/ Alpine Hills Conceptual Study			RM						1st draft of conceptual plan complete. Design charrette being considered.																					
South Main Railroad Yard Concept Plan	Cedar	Kent Creek	WD	Vandewalle & Assoc					Commuter rail station locations being considered.																					
Vista Marketing	North Main Street								Potential gas station / C-store development																					
Re-Load Manufacturing																														