										Project Description																				
Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Open, Closed, or Inactive	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main	Other
Alley Reconstruction C-W Ph 1 2007			WW	City	100%	7/19/07	RBT	98%	Construction complete. Punch list items. Drainage issues on several areas. Need Contractor Corections. Meeting w/ Contractor regarding items for drainage remediation.					X							X	X									
Alley Reconstruction C-W Ph 2 2007			WW	Arnold Lundgren & Assoc	85%				4 Alleys. Consultant selection-12/17/07 (Design underway). Water main on Houghton to be upsized.	O				X							X	X		X					X	
Alley Reconstruction C-W Ph 1 2008			CS				Stenstrom		Bid opening 6/5/08	O											X									
Alley Reconstruction C-W Phase II 2008			CS	MDES	20%				Design underway.																					
Alpine Dam - Design For Emergency Repairs	Aldeen Park		JH / BE	HNTB	50%				Design Report completed 6/13/08. Will include repair recommendations. Includes spillway, outlet works, overall replacement.							X														X
Alpine Road	Spring Creek	Riverside	DC						IDOT to bid re-surfacing in June letting. PM to work on discussions w/ IDOT, nursing homes, RRWRD.					X	X	X		X	X	X						X		X		X
Applewood Sidewalk			DC		100%	4/9/08	TCI	80%	Sidewalks complete. Working on driveways, ramps and restoration.		X											X								
Arterial Milling 2008																														
Arterial Resurfacing (CW 2008)																														
Barbara Colman Asbestos Abatement																														

										Project Description																					
Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Open, Closed, or Inactive	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main	Other
Biennial Bridge Safety Inspections C-W 2007			BM	Smith Engineering	100%				Submitted to IDOT - approved.																					
Clinton Ave Reconstruction				Tarara / Carroll																										
Clocktower Sidewalks																														
Crack Sealing C-W 2008			CS				Behm Pavement		Won't start until October 15, 2008.																					
Downtown Streetscape	Green	Park Ave	PZ	DLK Civic Design	10%				Conceptual planning underway.																					
Elliot Detention Pond			BE	MDES	100%	11/29/07	RBT	50%	Work continues,																					
Harmon Park Drainage Improvements			BE	Willett, Hofmann	50%				6/11/08 mtg to review recommendations. Public mtg 7/15/08 w/stakeholders to review alternatives.																					
Harrison Ave Bridges	UP & CN RR		WW	Hanson	100%	Mar 2007	Civil Constructors	75%	Painting north side bridge. South side piers.			X	X		X		X			X	X		X						X	X
Harrison Ave Reconstruction (ROW Plats & Easements)	11th	20th	WW	Missman Stanley	10%				Alternatives have been reviewed. Possible re-alignment to reduce property takes.		X	X			X		X	X		X	X	X			X	X	X		X	
Harrison Ave Reconstruction Lighting & Landscaping	20th St	Mulford Rd	WW	Missman Stanley	100%	Aug 2007	RBT	90%	Sod installed. A few light poles require installation west of Alpine.									X								X				
Harrison Ave Rehabilitation	20th	Mulford	WW	Missman Stanley	100%	6/16/06	RBT	98%	Final inspections- signals/lighting/fiber optics and restoration.		X				X		X			X	X		X	X					X	

										Project Description																				
Project	**From**	**To**	**PM**	**Engineering Consultant**	**Design Status**	**Contract Bid Opening**	**Contractor**	**Project Completion Status (%)**	**Comments**	**Open, Closed, or Inactive**	**ADA Handicap Ramps**	**Bridge Deck Replacement**	**Demolition**	**Curb & Gutter (partial)**	**Curb & Gutter (complete)**	**Engineering Study**	**Land Acquisition**	**Landscaping**	**Pavement Maintenance (mill and overlay)**	**Pavement Marking**	**Pavement Reconstruction (new base, surface, etc)**	**Sidewalk Replacement (partial)**	**Sidewalk Replacement (complete)**	**Storm Sewer & Inlets (partial)**	**Storm Sewer & Inlets (complete)**	**Street Lighting**	**Traffic Signals (new install)**	**Traffic Signals (replacement)**	**Water Main**	**Other**
Hazard Mitigation Project Application (City)			BE	FMSM	100%				Grant applications for state & federal have been submitted. June 18th- Springfield lobbying IEMA. PDM Grant (Federal) still under review.																					
Hecker Ave.	Fulton Ave	End	CS	McClure																										
Huffman Blvd Resurfacing	Auburn St	Fulton Ave	DC	City	100%	5/10/05	Rock Road	50%	Legal resolved- Consider adding to arterial re-surfacing.		X			X					X	X		X		X						
I-90/East State St Pedestrian Path	Bell School Rd	I-90 Bridge	JH						Believe that Tollway is designing as part of new bridge.	O	X												X			X			
I-90/East State St Pedestrian Bridge			JH	CMT					ITEP grant submitted to IDOT 5/5/08.																					
ICC Railroad Safety (Winnebago St.)									Agreement passed Council																					
ICC Railroad Safety (Horsman, Auburn, School)			PZ	ICC	0%				ICC Project. Waiting for project schedule from ICC.																					X
Independence Bridge				WHA																										
Inlet Repair C-W 2008			BE			3/27/08	TCI	65%	Project underway. Original contract- 70 inlets.																					
Keith Creek Feasibility Study (Army C.O.E.)			BE		5%				Hydraulics/Hydrology on S. branch almost complete. Survey work completed.																					

										Project Description																					
Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Open, Closed, or Inactive	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main	Other
Keith Creek Land Acqusition			BE		60%				RLDC land acquisition under way. 85 of 130 properties acquired. FEMA to finance a portion of demos through flood insurance.																						
Keith Creek Greenway									Eight properties under acquisition from Mid-Towne.																					
Kishwaukee Reconstruction	Harrison		WW	IDOT	100%	6/15/07	Schlichting	8%	Installation of storm sewer - slow moving. Likely to extend into 2010.		X		X		X		X	X		X	X		X		X	X		X	X	X
Kishwaukee Street Bridge	10th Ave	Buckbee	WW	Willett, Hofmann	99%				Land acquisition issues; Agreements with Behr & Rockford Park District; RRWRD. J. Behr making repairs to Seminary Street bridge		X	X	X		X	X	X	X		X	X		X		X		X		X	
Kishwaukee Street Corridor Plan	Airport	Whitman Interchanges	JK	HNTB	70%				Project Study Group (PSG) 6/17/08 Deliver Draft Report to P & D 6/30/08 Kish Empowerment Group 6/25/08																					
Kishwaukee Street Overhead Relocation	Harrison Ave	1st Ave	WW	Arnold Lundgren & Assoc	60%				ComEd relocation from Harrison to 20th St. is complete. Continue work on 20th to 15th.							X										X				X
Lapey St (CW Res) 2007	Brooke	Barnum	CS	Willett, Hofmann	90%				Bid letting on 6/6/08	O	X				X						X		X		X					
Logistics Pkwy Extension	Milford	Samuelson	JH	Willett, Hofmann	90%				Meeting w/ property owners. Pre-final plans complete end of May 2008.						X						X				X					

										Project Description																					
Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Open, Closed, or Inactive	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main	Other
Montrose Ave	Central	Rockwell	WW	McClure	100%	4/9/08	Schlichting	97%	Project started on 5/6/08. Paving on 6/16/08.	O	X				X						X		X	X	X					X
Morgan St Bridge Ph I	Over Rock River		JH	CMT	Ph I 100%	2012			Applied for major bridge funds through IDOT. Phase 1 Eng/PDR approved by IDOT. Ph 2 proposal being prepared by CMT. Land acquisition on Morgan Street / College Ave. properties.		X	X		X	X	X	X		X	X		X		X	X		X	X	X	
Morsay Dr Resurfacing	Fairview	Alpine	DC	City	100%	5/10/05	Rock Road	80%	Needs additional repair.		X			X					X	X		X		X				X		
New Town Drive Culvert																															
North Main & Auburn Roundabout	N. Main	Auburn	DC	Hanson & MTJ Eng	85%				IDOT Bi-Monthly mtg on 6/4/08- State moving forward w/ approvals.							X														
Ogilby Road Reconstruction	S Main	Clifton	DC	HL Chastain																										

										Project Description																				
Project	**From**	**To**	**PM**	**Engineering Consultant**	**Design Status**	**Contract Bid Opening**	**Contractor**	**Project Completion Status (%)**	**Comments**	**Open, Closed, or Inactive**	**ADA Handicap Ramps**	**Bridge Deck Replacement**	**Demolition**	**Curb & Gutter (partial)**	**Curb & Gutter (complete)**	**Engineering Study**	**Land Acquisition**	**Landscaping**	**Pavement Maintenance (mill and overlay)**	**Pavement Marking**	**Pavement Reconstruction (new base, surface, etc)**	**Sidewalk Replacement (partial)**	**Sidewalk Replacement (complete)**	**Storm Sewer & Inlets (partial)**	**Storm Sewer & Inlets (complete)**	**Street Lighting**	**Traffic Signals (new install)**	**Traffic Signals (replacement)**	**Water Main**	**Other**
Ollie/Toft			DC	Tarara-Carroll	50%				Drainage issues. Met w/ Consultant 11/28/07. Preliminary design underway. Requires mtg w/Alderman.																					
Pavement Marking C-W 2008			HL			3/27/08			Re-bid June 12, 2008	**O**																				
PCC Patching C-W 2008			DC			4/8/08	Stenstrom	90%	Punch list items remaining.	**O**																				
Perry Creek Interchange				McClure																										
Residential Reconstruction 10th Ave, 12th St. Hill St, Dexter				Fehr-Graham																										
Residential Reconstruction Locust, Loomis, Park Ave				HL Chastain																										
Residential Reconstruction Reed Avenue, Roosevelt, Russell/Taylor				Willett, Hofmann																										

										Project Description																				
Project	**From**	**To**	**PM**	**Engineering Consultant**	**Design Status**	**Contract Bid Opening**	**Contractor**	**Project Completion Status (%)**	**Comments**	**Open, Closed, or Inactive**	**ADA Handicap Ramps**	**Bridge Deck Replacement**	**Demolition**	**Curb & Gutter (partial)**	**Curb & Gutter (complete)**	**Engineering Study**	**Land Acquisition**	**Landscaping**	**Pavement Maintenance (mill and overlay)**	**Pavement Marking**	**Pavement Reconstruction (new base, surface, etc)**	**Sidewalk Replacement (partial)**	**Sidewalk Replacement (complete)**	**Storm Sewer & Inlets (partial)**	**Storm Sewer & Inlets (complete)**	**Street Lighting**	**Traffic Signals (new install)**	**Traffic Signals (replacement)**	**Water Main**	**Other**
Residential Resurfacing C-W 2008			CS				RBT	30%	Pre-construction mtg on 5/8/08. Start construction 5/19/08. Start @ 19th & Alton Ave.										X												
Ridge/Whitman Intersection Improvement	Whitman	PCC Pvmt	DC	Hanson	10%			0%	Demolition bid spec- issued by end of May 2008. Design underway.		X		X	X			X	X	X	X		X		X				X		
Riverwalk- Indian Terrace	Dickerman Dr	Mound Avenue	PZ	McClure / Hitchcock					Survey work underway.																					
Riverwalk-Museum Campus	Museum Campus	Beattie Park	PZ	McClure / Hitchcock	25%				Preliminary design underway.							X		X												X
Riverwalk-State to Chestnut	West State St	Chestnut St	PZ	McClure / Hitchcock	5%				Lease submitted to Council 6/9/08. Preliminary engineering underway.							X		X												X
Riverwalk-Waterworks to W State Street	Water-works	W State Street	PZ	McClure / Hitchcock	0%				On hold.																					
Rockford Tree Inventory																														
Rockton Ave Sidewalks																														
Sidewalk, Curb & Gutter and ADA Handicap Ramps (C-W) 2008			DC			3/20/08	Campos	30%	60% of funds committed.																					
Searles Ave. Bridge				Smith Eng																										
SE Creek Cleanout																														
South Main Gateway Sign			BE						Proposal received- evaluating submittal.																					

										Project Description																				
Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Open, Closed, or Inactive	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main	Other
South Main Railroad Trestle	Cedar St		BE	City					Cleaning week of 6/9/08. Painting scheduled for 6/16/08.																					
South Main Street Reconstruction	15th Ave	Cedar St		IDOT					IDOT - State's Capital Plan		X		X		X		X	X		X	X		X		X	X		X	X	X
South Main Street Reconstruction	Beltline	15th Ave		IDOT					IDOT - State's Capital Plan		X		X		X		X	X		X	X		X		X	X		X	X	X
Springbrook Road	Summer-field Dr	Bell School Rd	JH	MDES	70%				Design underway. Bid in 2009.																					
Springfield Road & Auburn St Intersection																														
Stanley St Pumping Station			TH	McMahon	100%			45%	Well installed. Building under construction. Scheduled June/July 2008. Sanitary tie-in June 2008.																					X
State Street Sidewalks (South)	Fairview	Alpine	DC	Tarara-Carroll	100%				IDOT revisions plans & specifications. Seven easements required. IDOT review comments.		X			X			X	X					X							
State Street Sidewalks (North)	Fairview	Calvin Park		Tarara-Carroll																										
Stormwater Management Master Plan			BE	MWH	5%				Completed nuisance drainage priority matrix. Delineating flood plain by the Airport. Proposed rain guage																					
Trainer Road Drainage	Trainer Rd	Fincham	DC	City					Bid opeing 6/11/08																					
West State Street Corridor	Kent Creek	Pierpont	PZ	IDOT	50%	Nov 2008			Land acquisition estimate submitted to IDOT. Additional funding request submitted to area Legislators.		X		X		X		X	X		X	X		X			X		X	X	
Whitewater Feasibility Analysis	Fordam Dam	ComEd	BE	HNTB, REA	25%				City has signed agreement w/ ComEd.																					

Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Project Description: Open, Closed, or Inactive	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main	Other
Water Projects																														
20th St	18th Avenue	23rd Avenue	SK	Willet, Hofmann	99%				Railroad ROW in progress. Plans completed and IEPA, NOI, GSDA in progress. IEPA low Interest, Front End Specs. In progress.	O																			X	
22nd St	19th Avenue	Broadway	SK	Willet, Hofmann	99%				Plans, NOI, IEPA Construction permit and General and Special provisions all in progress.	O																			X	
35th St	Sandy Hollow	35th south of bypass	SK	Fehr-Graham	86%				On track and On schedule. Submittal to IEPA in progress.	O																			X	
Airport Drive Water Main (Kishwaukee, Falcon, Beltline)	S of Airport		SK	CMT	100%	6/12/07	RBT	99%	Construction complete. Punch list items. Tie In and restoration required.																				X	
Aldeen	Park entrance	Skyline	SK	Arnold Lundgren	99%				Water Easement and Construction easement in progress. Assembly of IEPA Front End Spec. in progress.	O																			X	
Alpine Meadows (Pepper Dr)	U29	High Point Dr.	SK	Smith Eng	65%				IEPA Front End Spec. in progress. Package submittal to IEPA in progress. Project schedule remains unchanged.	O																				
American Rd	Sockness Dr	American Rd	SK	Fehr-Graham	83%				NOI, GSDA, IEPA and Easements in progress. IEPA submittal in progress.	O																			X	
Auburn St	Auburn H.S	Oakley St	SK	Arnold Lundgren	81%				Writing City easements. Plans completed and IEPA, NOI, GSDA and easements in progress.	O																			X	

										Project Description																				
Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Open, Closed, or Inactive	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main	Other
Brookview Water Main Design	Spring Creek	bridge	DC	Fehr-Graham	100%	2007	Design only	0%	June 2008 Letting date.																				X	
Dawson Ave	Lundvall	Charles Ave	SK	Missman, Stanley	60%				Final Plan reviewd on 5/28/08. Replace 12" on James to Highcrest. 3 easements required. Edge grind or mill street from face-to-face on HMA Sts. Trench backfill to be paid for by cyd. Crosby St. North: leave services as-is. Crosby St. South: Switch services to new 20".	O																			X	
Eckburg	Balsam	O'Connell	SK	Fehr-Graham	86%				NOI, GSDA and IEPA construction permit in progress. Package submittal to IEPA in progress.	O																			X	
Green St	Chestnut St	Independence Ave	SK	McClure	81%				S/D sequenceing under review and submitted to MWH on 4/29/08. Water easement submitted to Land Acq on 5/1/2008.	O																			X	
Kishwaukee Street Water Main	Harrison Ave	Buckbee	WW	MSA	100%	4/17/08	Schlichting	5%	Installing WM to coordinate with IDOT project. Work pending IDOT permit.	O																			X	
Meadows of Springbrook			JH	MDES	25%				Mtg w/consultant for review 4/10/08.	O																			X	
Porter Rd	Meridian Rd	Owen Center Rd	SK	Tarara-Carroll	40%				Park District easement presented and accepted from District. Permitting and applications in progress for submittal to City. Schedule remains unchanged.	O																			X	
South Airport Water Main			JH	CMT																										

										Project Description																					
Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Open, Closed, or Inactive	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main	Other
Community Development Projects																															
Magna Properties/ Alpine Hills Conceptual Study			RM						1st draft of conceptual plan complete. Design charrette being considered. Mtg 6/17/08.																						
South Main Railroad Yard Concept Plan	Cedar	Kent Creek	WD	Vandewalle & Assoc					Commuter rail station locations being considered.																						
Vista Marketing	North Main Street								Potential gas station / C-store development																						
Re-Load Manufacturing									Plat being reviewed. Anexation approved by Council.																						