										Project Description																				
Project	**From**	**To**	**PM**	**Engineering Consultant**	**Design Status**	**Contract Bid Opening**	**Contractor**	**Project Completion Status (%)**	**Comments**	**Open, Closed, or Inactive**	**ADA Handicap Ramps**	**Bridge Deck Replacement**	**Demolition**	**Curb & Gutter (partial)**	**Curb & Gutter (complete)**	**Engineering Study**	**Land Acquisition**	**Landscaping**	**Pavement Maintenance (mill and overlay)**	**Pavement Marking**	**Pavement Reconstruction (new base, surface, etc)**	**Sidewalk Replacement (partial)**	**Sidewalk Replacement (complete)**	**Storm Sewer & Inlets (partial)**	**Storm Sewer & Inlets (complete)**	**Street Lighting**	**Traffic Signals (new install)**	**Traffic Signals (replacement)**	**Water Main**	**Other**
3rd St Bridge			ww	Smith Eng	40%				Bridge condition report submitted to IDOT. Projected letting 9/18/08.																					
Alley Reconstruction C-W Ph 1 2007			WW	City	100%	7/19/07	RBT	98%	Drainage issues on several alleys. Mtg with RBT on 8/29/08. City awaiting designs.					X							X	X								
Alley Reconstruction C-W Ph 2 2007			WW	Arnold Lundgren & Assoc	85%				4 Alleys. Water main on Houghton to be upsized. Bid Opened 8/27/08.	O				X							X	X		X					X	
Alley Reconstruction C-W Ph 1 2008			CS				Stenstrom		Construction start 7/7/08.	O											X									
Alley Reconstruction C-W Phase II 2008			CS	MDES	90%				Design underway.																					
Alpine Dam - Design For Emergency Repairs	Aldeen Park		JH / BE	HNTB	80%				Final design complete. Submitted to ACOE and IDNR for review.							X														X
Alpine Road	Spring Creek	Riverside	DC					70%	Construction underway. Projected completion date10/10/08.					X	X	X		X	X	X						X		X		X
Applewood Sidewalk			DC		100%	4/9/08	TCI	100%	Sidewalks complete. Working on driveways, ramps and restoration.		X												X							
Arterial Resurfacing (CW 2008)			DC		100%		RBT	95%	Punch list items.																					

										Project Description																				
Project	**From**	**To**	**PM**	**Engineering Consultant**	**Design Status**	**Contract Bid Opening**	**Contractor**	**Project Completion Status (%)**	**Comments**	**Open, Closed, or Inactive**	**ADA Handicap Ramps**	**Bridge Deck Replacement**	**Demolition**	**Curb & Gutter (partial)**	**Curb & Gutter (complete)**	**Engineering Study**	**Land Acquisition**	**Landscaping**	**Pavement Maintenance (mill and overlay)**	**Pavement Marking**	**Pavement Reconstruction (new base, surface, etc)**	**Sidewalk Replacement (partial)**	**Sidewalk Replacement (complete)**	**Storm Sewer & Inlets (partial)**	**Storm Sewer & Inlets (complete)**	**Street Lighting**	**Traffic Signals (new install)**	**Traffic Signals (replacement)**	**Water Main**	**Other**
Clinton Ave Reconstruction			DC	Tarara / Carroll	100%		Alliance		Construction scheduled for 10/13/08.																					
Clocktower Sidewalks			PZ	McClure	100%				Discussions with contractor. Construction 2008.																					
Crack Sealing C-W 2008			CS				Behm Pavement	50%	40,000 lbs down. Should be complete by 10/10/08.																					
Downtown Streetscape	Green	Park Ave	PZ	DLK Civic Design	45%				Design underway.																					
Elliot Detention Pond			BE	MDES	100%	11/29/07	RBT	50%	Work continues. RMTD agrees to expand.																					
Harmon Park Drainage Improvements			BE	Willett, Hofmann	50%				Capital Investment Plan provided by WHA (10 year plan). Phase I portion underway.																					
Harrison Ave Bridges	UP & CN RR		WW	Hanson	100%	Mar 2007	Civil Constructors	80%	South deck completed. South parapets and approach work continues.			X	X		X		X			X	X		X						X	X
Harrison Ave Reconstruction (ROW Plats & Easements)	11th	20th	WW	Missman Stanley	10%				Alternatives have been reviewed. Possible re-alignment to reduce property takes.		X	X			X		X	X		X	X	X			X	X	X		X	
Harrison Ave Reconstruction Lighting & Landscaping	20th St	Mulford Rd	WW	Missman Stanley	100%	Aug 2007	RBT	90%	Dead landscaping to be replaced in the Spring. Irrigation plans being generated. Working with ComEd to remove ligts west of Alpine.									X								X				
Harrison Ave Rehabilitation	20th	Mulford	WW	Missman Stanley	100%	6/16/06	RBT	98%	IDOT inpected on 08/06/08 (signals). Non electrical punch items underway.		X				X		X			X	X		X	X					X	

										Project Description																				
Project	**From**	**To**	**PM**	**Engineering Consultant**	**Design Status**	**Contract Bid Opening**	**Contractor**	**Project Completion Status (%)**	**Comments**	**Open, Closed, or Inactive**	**ADA Handicap Ramps**	**Bridge Deck Replacement**	**Demolition**	**Curb & Gutter (partial)**	**Curb & Gutter (complete)**	**Engineering Study**	**Land Acquisition**	**Landscaping**	**Pavement Maintenance (mill and overlay)**	**Pavement Marking**	**Pavement Reconstruction (new base, surface, etc)**	**Sidewalk Replacement (partial)**	**Sidewalk Replacement (complete)**	**Storm Sewer & Inlets (partial)**	**Storm Sewer & Inlets (complete)**	**Street Lighting**	**Traffic Signals (new install)**	**Traffic Signals (replacement)**	**Water Main**	**Other**
Hazard Mitigation Project Application (City)			BE	FMSM	100%				FEMA completed review of grant application ($4M). IEMA performing environmental review.																					
Hecker Ave.	Fulton Ave	End	CS	McClure	90%				Design almost complete. Project considered for 2009.																					
Huffman Blvd Resurfacing	Auburn St	Fulton Ave	DC	City	100%	5/10/05	Rock Road	50%	Project considered for 2009		X			X					X	X		X		X						
I-90/East State St Pedestrian Path	Bell School Rd	I-90 Bridge	JH						Tollway has incorporated into their bridge design.	O	X												X				X		
I-90/East State St Pedestrian Bridge			JH	CMT					ITEP grant submitted to IDOT 5/5/08.																					
ICC Railroad Safety (Winnebago St.)			PZ	ICC					Agreement passed Council 4/7/08.																					
ICC Railroad Safety (Horsman, Auburn, School)			PZ	ICC	0%				ICC Project. Waiting for project schedule from ICC.																					X
Independence Bridge	Kent Creek		JH	WHA	20%				Design underway. Design report sent to IDOT>																					
Inlet Repair C-W 2008			BE			3/27/08	TCI	100%	Looking for additional revenue to complete more repairs.																					
Keith Creek Feasibility Study (Army C.O.E.)			BE		10%				Building model of Hydraulics / Hydrology on S. branch. Reviewing Alpine Dam recommendations. Weekly phone conferences.																					

										Project Description																					
Project	**From**	**To**	**PM**	**Engineering Consultant**	**Design Status**	**Contract Bid Opening**	**Contractor**	**Project Completion Status (%)**	**Comments**	**Open, Closed, or Inactive**	**ADA Handicap Ramps**	**Bridge Deck Replacement**	**Demolition**	**Curb & Gutter (partial)**	**Curb & Gutter (complete)**	**Engineering Study**	**Land Acquisition**	**Landscaping**	**Pavement Maintenance (mill and overlay)**	**Pavement Marking**	**Pavement Reconstruction (new base, surface, etc)**	**Sidewalk Replacement (partial)**	**Sidewalk Replacement (complete)**	**Storm Sewer & Inlets (partial)**	**Storm Sewer & Inlets (complete)**	**Street Lighting**	**Traffic Signals (new install)**	**Traffic Signals (replacement)**	**Water Main**	**Other**
Keith Creek Land Acqusition			BE		60%				RLDC land acquisition under way. 96 of 130 properties acquired. FEMA to finance a portion of demos through flood insurance.																					
Keith Creek Greenway			RM						Eight properties under acquisition from Mid-Towne. Photo documented subject parcels.																					
Kishwaukee Reconstruction	Harrison		WW	IDOT	100%	6/15/07	Schlichting	20%	Concrete mainline complete. Traffic on new concrete (w.side) for the winter.		X		X		X		X	X		X	X		X		X	X		X	X	X
Kishwaukee Street Bridge	10th Ave	Buckbee	WW	Willett, Hofmann	99%				Bidding complete. 10% higher than Engineer's estimate. City needs to authorize higher award amount.		X	X	X		X	X	X	X		X	X		X		X		X		X	
Kishwaukee Street Corridor Plan	Airport	Whitman Interchanges	JK	HNTB	70%				Made presentation to IDOT on 9/22/08. Review with RMTD then final submissions to City Council.																					
Kishwaukee Street Overhead Relocation	Harrison Ave	1st Ave	WW	Arnold Lundgren & Assoc	60%			18%	Completed Harrison-Buckbee. Jan 2009 start on Buckbee - 10th.							X										X				X
Lapey St (CW Res) 2007	Brooke	Barnum	CS	Willett, Hofmann	90%		Schlichting	99%	Punch list items.	O	X				X						X		X		X					
Logistics Pkwy Extension	Milford	Samuelson	JH	Willett, Hofmann	90%				Working on property acquisition.						X						X				X					

										Project Description																				
Project	**From**	**To**	**PM**	**Engineering Consultant**	**Design Status**	**Contract Bid Opening**	**Contractor**	**Project Completion Status (%)**	**Comments**	**Open, Closed, or Inactive**	**ADA Handicap Ramps**	**Bridge Deck Replacement**	**Demolition**	**Curb & Gutter (partial)**	**Curb & Gutter (complete)**	**Engineering Study**	**Land Acquisition**	**Landscaping**	**Pavement Maintenance (mill and overlay)**	**Pavement Marking**	**Pavement Reconstruction (new base, surface, etc)**	**Sidewalk Replacement (partial)**	**Sidewalk Replacement (complete)**	**Storm Sewer & Inlets (partial)**	**Storm Sewer & Inlets (complete)**	**Street Lighting**	**Traffic Signals (new install)**	**Traffic Signals (replacement)**	**Water Main**	**Other**
Morgan St Bridge Ph I	Over Rock River		JH	CMT	Ph I 100%	2012			IDOT/ FHWA requiring Value Engineering. Reviewing Phase II Design Agreement.		X	X		X	X	X	X		X	X		X		X	X		X	X	X	
Morsay Dr Resurfacing	Fairview	Alpine	DC	City	100%	5/10/05	Rock Road	80%	Needs additional repair.		X			X					X	X		X		X				X		
North Main & Auburn Roundabout	N. Main	Auburn	DC	Hanson & MTJ Eng	100%				IDS approved by IDOT. Letter of compliance from IHPA>							X														
NW Trunk Phase II																														
Ogilby Road Reconstruction	S Main	Clifton	DC	HL Chastain	100%			65%	Construction began 8/11/08. Water main conplete. RRWRD working on their system improvements.																					
Ollie/Toft			BE	MSA	90%				Design underway. Schedule for final plans 10/10/08.																					

										Project Description																				
Project	**From**	**To**	**PM**	**Engineering Consultant**	**Design Status**	**Contract Bid Opening**	**Contractor**	**Project Completion Status (%)**	**Comments**	**Open, Closed, or Inactive**	**ADA Handicap Ramps**	**Bridge Deck Replacement**	**Demolition**	**Curb & Gutter (partial)**	**Curb & Gutter (complete)**	**Engineering Study**	**Land Acquisition**	**Landscaping**	**Pavement Maintenance (mill and overlay)**	**Pavement Marking**	**Pavement Reconstruction (new base, surface, etc)**	**Sidewalk Replacement (partial)**	**Sidewalk Replacement (complete)**	**Storm Sewer & Inlets (partial)**	**Storm Sewer & Inlets (complete)**	**Street Lighting**	**Traffic Signals (new install)**	**Traffic Signals (replacement)**	**Water Main**	**Other**
Pavement Marking C-W 2008			DC			3/27/08		100%	Marking essentially complete.	**O**																				
PCC Patching C-W 2008			DC			4/8/08	Stenstrom	90%		**O**																				
Perry Creek Interchange			JH	McClure					Met with IL tollway 2/26/08. Continue with design and memorandum of understanding (MOU)																					
Residential Reconstruction 10th Ave, 12th St. Hill St, Dexter			DC	Fehr-Graham	100%				10th 12th & Hill starts on 10/08/08. Mtg with consultant on 10/6/08 to review Welworth / Dexter.																					
Residential Reconstruction Locust, Loomis, Park Ave			CS	HL Chastain	80%				Plans delivered 9/12/08.																					
Residential Reconstruction Reed Avenue, Roosevelt, Russell/Taylor			SC	Willett, Hofmann	80%				Plans delivered by 9/5/08. Bid opening late September 2008.																					
Residential Resurfacing C-W 2008			CS				RBT	99%	Punch list items.										**X**											
Ridge/Whitman Intersection Improvement	Whitman	PCC Pvmt	DC	Hanson	45%			0%	Demos completed 9/27-9/29. USTs located @ old gas station. Mtg with design consultant 10/08/08.		**X**		**X**	**X**			**X**	**X**	**X**	**X**		**X**		**X**				**X**		

										Project Description																			
Project	**From**	**To**	**PM**	**Engineering Consultant**	**Design Status**	**Contract Bid Opening**	**Contractor**	**Project Completion Status (%)**	**Comments**	**Open, Closed, or Inactive**	**ADA Handicap Ramps**	**Bridge Deck Replacement**	**Demolition**	**Curb & Gutter (partial)**	**Curb & Gutter (complete)**	**Engineering Study**	**Land Acquisition**	**Landscaping**	**Pavement Maintenance (mill and overlay)**	**Pavement Marking**	**Pavement Reconstruction (new base, surface, etc)**	**Sidewalk Replacement (partial)**	**Sidewalk Replacement (complete)**	**Storm Sewer & Inlets (partial)**	**Storm Sewer & Inlets (complete)**	**Street Lighting**	**Traffic Signals (new install)**	**Traffic Signals (replacement)**	**Water Main**	**Other**
Riverwalk- Indian Terrace	Dickerman Dr	Mound Avenue	PZ	McClure / Hitchcock					Survey work underway.																				
Riverwalk-Museum Campus	Museum Campus	Beattie Park	PZ	McClure / Hitchcock	35%				Bridge profiles received 9/30. 3 part permit submitted 10/17/08.							X		X											X
Riverwalk-State to Chestnut	West State St	Chestnut St	PZ	McClure / Hitchcock	5%				Project on hold.							X		X											X
Riverwalk-Waterworks to W State Street	Water-works	W State Street	PZ	McClure / Hitchcock	0%				Begin conceptual design.																				
Rockford Tree Inventory			ML	Strata Point				5%	14,000 trees completed (out of 20,000 for 2008).																				
Rockton Avenue	Cityview	300' n of Embury	DC		100%		RBT		NiCOR - Stormswer conflict. Project delayed until spring 2009.																				
Sidewalk, Curb & Gutter and ADA Handicap Ramps (C-W) 2008			DC			3/20/08	Campos	60%	100% of funds committed.																				
Searles Ave. Bridge			WW	Smith Eng	50%				Design underway. Sept 2009 letting.																				
SE Creek Cleanout	RRWRD		BE	MDES	5%				Proposal submitted.																				
South Main Gateway Sign			BE						Proposal received- evaluating submittal.																				

										Project Description																				
Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Open, Closed, or Inactive	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main	Other
South Main Street Reconstruction	15th Ave	Cedar St		IDOT					IDOT - State's Capital Plan		X		X		X		X	X		X	X		X		X	X		X	X	X
South Main Street Reconstruction	Beltline	15th Ave		IDOT					IDOT - State's Capital Plan		X		X		X		X	X		X	X		X		X	X		X	X	X
Springbrook Road	Summer-field Dr	Bell School Rd	JH	MDES	90%				Design underway. Bid in 2009.																					
Springfield Road & Auburn St Intersection				Winn Co					2009 Project.																					
Stanley St Pumping Station			TH	McMahon	100%			60%	Well installed. Building under construction. Scheduled June/July 2008. Sanitary tie-in June 2008.																					X
State Street Sidewalks (South)	Fairview	Alpine	DC	Tarara-Carroll	100%				Lynmar to Alpine to start 10/13/09. Lynmar to Fairview scheduled for 2009.		X			X			X	X					X							
State Street Sidewalks (South)	Fairview	Calvin Park		Tarara-Carroll	100%				Design complete. Land acquisition underway. Summited to IDOT for approval.																					
Stormwater Management Master Plan			BE	MWH	5%			10%	Completed nuisance drainage priority matrix. Delineating flood plain by the Airport. Proposed rain guage network.																					
Trainer Road Drainage	Trainer Rd	Fincham	BE	City					Construction complete. Punch list items.																					
West State Street Corridor	Kent Creek	Pierpont	PZ	IDOT	50%	Nov 2008			Mtg w/ IDOT on 8/28/08. Still awaiting land acqusition funding agreement.		X		X		X		X	X		X	X		X			X		X	X	
Whitewater Feasibility Analysis	Fordam Dam	ComEd	BE	HNTB, REA	25%				ComEd has not granted access to site for environmental investigation. 10/06/08 ComEd to do sign access agreement for geotechnical.																					

										Project Description																			
Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Open, Closed, or Inactive	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main	Other
Water Projects																														
20th St	18th Avenue	23rd Avenue	SK	Willet, Hofmann	99%				RR issues in progress. May be held over to Loan Package C.	O																		X	
22nd St	19th Avenue	Broadway	SK	Willet, Hofmann	99%				RR issues in progress. May be held over to Loan Package C.	O																		X	
35th St	Sandy Hollow	35th south of bypass	SK	Fehr-Graham	99%				Preparing for Bid Advertisement.	O																		X	
Airport Drive Water Main (Kishwaukee, Falcon, Beltline)	S of Airport		SK	CMT	100%	6/12/07	RBT	99%	Construction complete. Punch list items. Tie In and restoration required. Bid specifications documents under assembly.																			X	
Aldeen	Park entrance	Skyline	SK	Arnold Lundgren	100%				Preparing for Bid Advertisement.	O																		X	
Alpine Meadows (Pepper Dr)	U29	High Point Dr.	SK	Smith Eng	69%		RBT		Contract awarded Bid opening 8/15/08. NOI to Award 9/2/08. IEPA Loan in progress. City awaiting receipt of IEPA approval letter.	O																			
American Rd	Sockness Dr	American Rd	SK	Fehr-Graham	98%		Fischer		Contract awarded - Bid Opening 8/21/08. NOI to Award 9/2/08. IEPA Loan in progress. City awaiting receipt of IEPA approval letter.	O																		X	

										Project Description																			
Project	**From**	**To**	**PM**	**Engineering Consultant**	**Design Status**	**Contract Bid Opening**	**Contractor**	**Project Completion Status (%)**	**Comments**	**Open, Closed, or Inactive**	**ADA Handicap Ramps**	**Bridge Deck Replacement**	**Demolition**	**Curb & Gutter (partial)**	**Curb & Gutter (complete)**	**Engineering Study**	**Land Acquisition**	**Landscaping**	**Pavement Maintenance (mill and overlay)**	**Pavement Marking**	**Pavement Reconstruction (new base, surface, etc)**	**Sidewalk Replacement (partial)**	**Sidewalk Replacement (complete)**	**Storm Sewer & Inlets (partial)**	**Storm Sewer & Inlets (complete)**	**Street Lighting**	**Traffic Signals (new install)**	**Traffic Signals (replacement)**	**Water Main**	**Other**
Auburn St	Auburn H.S	Oakley St	SK	Arnold Lundgren	90%				Sidewalk issues in progress for resolution.	O																		X	
Brookview Water Main Design	Spring Creek	bridge	DC	Fehr-Graham	100%	2007	Design only	0%	June 2008 Letting date.																			X	
Dawson Ave	Lundvall	Charles Ave	SK	Missman, Stanley	95%				In progress. Resolving cost estimate.	O																		X	
Eckburg	Balsam	O'Connell	SK	Fehr-Graham	99%		Fischer		Bid awarded- Bid Opening 8/21/08. NOI to Award 9/2/08. IEPA Loan in progress. City awaiting receipt of IEPA approval letter.	O																		X	
Green St	Chestnut St	Independence Ave	SK	McClure	100%				Bid awarded- Bid Opening 8/19/08. NOI to Award 9/2/08. IEPA Loan in progress. City awaiting receipt of IEPA approval letter.	O																		X	
Kishwaukee Street Water Main	Harrison Ave	Buckbee	WW	MSA	100%	4/17/08	Schlichting	80%	Installing WM to coordinate with IDOT project. Received IDOT permit.	O																		X	
Meadows of Springbrook			JH	MDES	25%				Mtg w/consultant for review 4/10/08.	O																		X	
Porter Rd	Meridian Rd	Owen Center Rd	SK	Tarara-Carroll	70%				Pre-Bid conference scheduled for 9/10/08. Contract Bid Opening scheduled for 9/17. Remains on track and on schedule.	O																		X	
South Airport Water Main			JH	CMT					Per City Yards contact, this item is completed. For Additional info: Jeff Butz.																				

										Project Description																				
Project	From	To	PM	Engineering Consultant	Design Status	Contract Bid Opening	Contractor	Project Completion Status (%)	Comments	Open, Closed, or Inactive	ADA Handicap Ramps	Bridge Deck Replacement	Demolition	Curb & Gutter (partial)	Curb & Gutter (complete)	Engineering Study	Land Acquisition	Landscaping	Pavement Maintenance (mill and overlay)	Pavement Marking	Pavement Reconstruction (new base, surface, etc)	Sidewalk Replacement (partial)	Sidewalk Replacement (complete)	Storm Sewer & Inlets (partial)	Storm Sewer & Inlets (complete)	Street Lighting	Traffic Signals (new install)	Traffic Signals (replacement)	Water Main	Other
Community Development Projects																														
Magna Properties/ Alpine Hills Conceptual Study			RM						1st draft of conceptual plan complete. Design charrette being considered.																					
Barber Colman Asbestos Abatement			WD	Ironwood																										
Demolition of Bldgs 16 & 20 @ Barber Colman			WD						Working on Bid specifications																					
South Main Railroad Yard Concept Plan	Cedar	Kent Creek	WD	Vandewalle & Assoc					Commuter rail station locations being considered. Draft report complete- concept of World Trade Center.																					
Re-Load Manufacturing									Anexation approved by Council. Project moving forward.																					